



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending September 6, 2024

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The penthouse siding continues and is near completion. Mechanical & electrical work continues on all levels. Gypsum board installation continues on level two and level three. Painting has commenced on level one and level two. Curtain wall installation continues. Metal & Glass Fiber Reinforced Concrete is scheduled to commence this week. Glazing installation is complete except for the area at the material lift. Roofing continues at the main roof and the auditorium. Auditorium work is scheduled to commence in late September. The first phase demolition of the existing building continues on the south side of the second and third floors. Duct work removal continues on level two and level three.

Autism Student Support Center, West Plains Campus

Adam Shuler, Project Manager

The installation of exterior brick cladding will continue for several weeks and is around 60% complete. The exterior wall sheathing installation and the air/vapor barrier installation will be complete this week. The interior wall framing and electrical rough-in are complete. Mechanical rough-in and duct installation is on-going and approximately 80% complete.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Interior wall framing continues. Electrical wiring and rough-ins, plumbing rough-ins, and fire suppression piping installation is in progress. Painting continues on the steel structure in the training lab. The transformer is being tested again this week, awaiting results. Translucent panel trim and sealant installation is in progress. Roofing system work continues.

Agricultural Innovation Hub, Darr Agricultural Center

Shanon Mitchell, Project Manager

Work continues on the metal building trim and the installation of the interior building liner panels. Drywall installation is in progress, while mechanical, electrical, and plumbing rough-in work continues. Site sub-grading is underway in preparation for site concrete and landscaping. Fence installation has commenced at the covered storage area.

Sidewalk Improvements, Springfield Campus**Laura Derrick, Project Manager**

The sidewalk replacement at the west mall is scheduled to be completed next week.

Renovate Locker Room, Hammons Student Center**Tanya Garretson, Project Manager**

The West Gym is unavailable for use due to flooring work that is expected to commence in the coming days to resolve a pending punch list item. The flooring work is expected to be complete within two weeks of its commencement. All other areas are available for use, with the exception of the weight room which is awaiting equipment that is scheduled to arrive in October. A few punch list items are still pending in the South Gym, which will not impact events or occupants.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The majority of the overhead work for the new fan coil unit is complete. The unit is scheduled for installation in November. The new electrical panel has been re-fed, and a new fire rated door has been installed. The hoist way work is complete. The main elevator replacement is scheduled for December.

Renovation of First and Second Floors, Kings Street Annex**Eric Easter, Project Manager**

The polished concrete is complete. Wall framing and drywall patching continues on the second floor, and drywall has commenced on the first floor. Painting on the second floor has commenced. The fire sprinkler system upgrades on the second floor are complete. Ceiling work is scheduled to commence next week.