

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending October 4, 2024

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The penthouse siding is near completion. Mechanical & electrical work continues on all levels. Finish work is occurring on level zero. Gypsum board installation continues on level three. Painting continues on level two. Curtain wall installation continues. Metal & Glass Fiber Reinforced Concrete continues. Glazing installation where the material lift was removed is scheduled for next week. Roofing continues at the main roof and the auditorium. Auditorium demolition work has commenced. Lab casework installation on level zero is near completion, installation on level one has commenced, and installation on level two is scheduled to commence next week. The elevator is near completion and scheduled to be operational by next week. Piping for new mechanical units is scheduled to commence next week. Final pricing is expected next week.

Autism Student Support Center, West Plains Campus

Adam Shuler, Project Manager

The installation of exterior brick cladding will continue for several weeks and is approximately 75% complete. The exterior glazing is complete and interior glazing will be installed next week. The electrical rough-in is complete and the mechanical rough-in is nearly complete. The interior drywall installation is approximately 95% complete and will finish up this week. Painting and ceilings will begin in the coming two weeks.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

The block install at the new stairwell has commenced, and structural steel stairs were installed this week. Interior wall framing and install of green girt and mineral wool on the exterior continues. Electrical wiring, rough-ins, cable trays, and camera work are progressing. Fire suppression piping installs continue. Mechanical rough-ins continue, and roof drain work is completing. Painting continues on the steel structure in the Training Lab, and dryfall painting has started. Transformer is ready to ship, awaiting more information on delivery. Storefront glazing work continues. Roofing system work is complete, except for at the stairwell where block work is being redone.

Agricultural Innovation Hub, Darr Agricultural Center

Shanon Mitchell, Project Manager

The drywall installation and finishing are near completion, and ceiling grid installation has commenced. Painting throughout the building continues. Tile work has commenced in the restrooms, and stainless-steel

cabinets have been installed in the classroom. Electrical rough-in work continues, and permanent power is scheduled to connect this week. Gas and air compressor piping work is in progress, and HVAC equipment and accessory installation is underway. The fire suppression system was tested and passed. Site sub-grading is near completion and site concrete work has commenced.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

Additional work is being scheduled.

Renovate Locker Room, Hammons Student Center

Tanya Garretson, Project Manager

This renovation work has been completed, with only a few punch list items remaining in the South Gym. All other areas of the building are available for use, though the weight room awaits equipment that is scheduled to arrive in October. Additional work to convert three unused concession stands and one racquetball court into storage space is anticipated to begin in November.

Refurbish and Renovate Main Elevator, Carrington Hall

Eric Easter, Project Manager

The majority of the overhead work for the new fan coil unit is complete. The unit is scheduled for installation in November. The new electrical panel has been re-fed, and a new fire rated door has been installed. The hoist way work is complete. The main elevator replacement is scheduled for December.

Renovation of First and Second Floors, Kings Street Annex

Eric Easter, Project Manager

The polished concrete is complete. Wall framing and drywall patching continues on the second floor, and drywall has commenced on the first floor. Painting on the second floor has commenced. The fire sprinkler system upgrades on the second floor are complete. The ceilings on the second floor are complete. The drywall is complete, and the painting has commenced. Both stairwells have been painted. Installation of the new steam lines will continue for the next month. Variable air volume systems on the first floor have been installed.

Replace Roof, Hammons Hall for the Performing Arts

Yo Satake, Project Manager

Work is scheduled to begin within the next couple of weeks.