



Weekly Project Updates

**Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending November 22, 2024

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical rough-in and finish work continues on all levels. Gypsum board installation continues on level one and level four. Final painting in select locations continues on level one, two, and three. Curtain wall installation and Metal & Glass Fiber Reinforced Concrete work is scheduled to be complete by the first of December. Roofing work is scheduled to be complete by the end of November. Exterior hardscaping has commenced. Lab casework installation on level two and three continues. Networking and Telecommunications is installing cabling. For the existing building renovation, mechanical & electrical rough-in continues. Plumbing and hydronic piping continues.

Autism Student Support Center, West Plains Campus

Adam Shuler, Project Manager

The interior doors have been installed and the interior glazing installation is approximately 60% complete. Flooring installation began this week. The ceiling grid, acoustic baffles, and lights are currently being installed. Interior painting continues and is approximately 90% complete. The installation of exterior stone and brick cladding is ongoing, and exterior handrails have been installed. The landscaping around the north side of the building will begin next week.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Drywall installation and finishing continues. Tile work in restrooms started this week. Electrical work on raceways, wire pulling, lighting, ductwork installation, plumbing piping, and insulation continues. Fire sprinkler piping and testing is nearing completion. Painting is progressing on ceilings and stairs. HVAC control work is in progress. Overhead door installation and interior concrete floor grinding has started. Concrete drive paving is complete on the west side of the building.

Agricultural Innovation Hub, Darr Agricultural Center

Shanon Mitchell, Project Manager

Electrical work and lighting installation continues. Plumbing fixture installations are complete. HVAC equipment start-up is complete. Concrete floor preparation work continues for floor sealant. Site concrete pours are complete. Hardscape landscaping is in progress.

Sidewalk Improvements, Springfield Campus**Laura Derrick, Project Manager**

Campus Construction Team has completed their work. The Job Order Contractor will be preparing a new schedule for the remainder of the work.

Renovate Locker Room, Hammons Student Center**Tanya Garretson, Project Manager**

The primary renovation work has been completed. Mobilization to convert three unused concession stands and one racquetball court into storage space is anticipated to begin this week. Demolition of these areas is scheduled to begin this week and continue through the Thanksgiving holiday and into December. Metal framing is scheduled to start the beginning of December.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The new fan coil unit has been installed. The new electrical panel has been re-fed, and the new fire rated door has been installed. The hoist way work has been completed. The contractor will begin to move some of the elevator equipment into the room. The main elevator replacement will occur in December.

Renovation of First and Second Floors, Kings Street Annex**Eric Easter, Project Manager**

The first and second floor punch list review has been completed. A few outstanding items remain and will be completed as soon as materials arrive. Furniture is being installed this week.

Replace Roof, Hammons Hall for the Performing Arts**Yo Satake, Project Manager**

Roofing work has begun. The contractor is removing most of the existing roof from the main auditorium roof and coating the low roofs.

Renovate Classrooms and Hallways, Greenwood Laboratory School**Chelsea Beck, Project Manager**

Work is anticipated to begin the first week of December.

Renovation of Room 105, Meyer Library**Adam Shuler, Project Manager**

Submittals and shop drawings are being reviewed and materials will be ordered. Construction will begin on site after the fall semester.