



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending November 8, 2024

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical rough-in work continues on all levels. Finish work is occurring on level zero and level one. Gypsum board installation continues on level one and level four. Final painting in select locations continues on level zero, one, and three. Curtain wall installation continues. Metal & Glass Fiber Reinforced Concrete work continues. Roofing work is scheduled to be complete by the end of the month. Exterior hardscaping has commenced. Lab casework installation on level zero and level one is near completion, and level two continues. For the existing building renovation, mechanical & electrical rough-in continues. Plumbing and hydronic piping has commenced.

Autism Student Support Center, West Plains Campus

Adam Shuler, Project Manager

Interior painting continues and is approximately 80% complete. The interior doors, sidelites, and other interior glazing installation will continue for a few weeks. The mechanical and electrical rough-in is complete, and the ceiling grid, acoustic baffles, and lights are being installed. The asphalt paving has been installed and the concrete site work is complete. The installation of exterior stone and brick cladding is ongoing, and exterior handrails were installed last week.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Interior wall framing is nearly complete and drywall installation and finishing continues. Electrical work continues on raceways and wire pulling. Ductwork installation, plumbing piping, air compressor line, insulation, and fire sprinkler piping is nearing completion. Painting continues on the ceilings and stairs. HVAC control work is in progress. Roofing at the stairwell is nearing completion. Concrete drive paving continues on the west side of the building.

Agricultural Innovation Hub, Darr Agricultural Center

Shanon Mitchell, Project Manager

Lighting and plumbing fixture installations continue. HVAC start-up is planned for next week pending power to panels this week, and controls work is in progress. Overhead doors have been installed. Door hardware installation and specialty installations continue. Welding booths are installed and ready for paint. Site concrete pours are scheduled for next week.

Sidewalk Improvements, Springfield Campus**Laura Derrick, Project Manager**

Campus Construction Team has completed their work. The Job Order Contractor will be preparing a new schedule for the remainder of the work.

Renovate Locker Room, Hammons Student Center**Tanya Garretson, Project Manager**

The primary renovation work has been completed. Additional work to convert three unused concession stands and one racquetball court into storage space is expected to begin this month.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The new fan coil unit has been installed. The new electrical panel has been re-fed, and the new fire rated door has been installed. The hoist way work has been completed. The contractor will begin to move some of the elevator equipment into the room. The main elevator replacement will occur in December.

Renovation of First and Second Floors, Kings Street Annex**Eric Easter, Project Manager**

The second floor had a punch list review last week. Punchlist items are to be completed by next week. Furniture installation on the second floor to begin next week. The first floor will begin carpet next week. Miscellaneous items, door hardware, and painting will occur next week. Anticipated punch list will occur next week.

Replace Roof, Hammons Hall for the Performing Arts**Yo Satake, Project Manager**

Roofing work has begun. The contractor is removing most of the existing roof from the main auditorium roof and coating the low roofs.

Renovate Classrooms and Hallways, Greenwood Laboratory School**Chelsea Beck, Project Manager**

Materials are being ordered. Work is anticipated to begin in late November.

Renovation of Room 105, Meyer Library**Adam Shuler, Project Manager**

A pre-construction meeting was held last week. Submittals are being reviewed and a construction schedule will be provided in the coming weeks.