



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending December 13, 2024

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical rough-in and finish work continues on all levels. The permanent transformer is scheduled to be on site in the upcoming weeks. The outage for installation will not occur until Spring. Gypsum board installation continues on all levels. Preliminary and final painting in select locations continues on all levels. Curtain wall installation and Metal & Glass Fiber Reinforced Concrete work is scheduled to be complete by the end of December. Roofing work is scheduled to be complete by the end of December. Exterior hardscaping continues. Lab casework installation on level two and three continues. Networking and Telecommunications is installing cabling. The Dean's Suite and Student Success Suite furniture installation has commenced. Move in is scheduled for December 17. For the existing building renovation, mechanical & electrical rough-in continues. Plumbing and hydronic piping continues.

Autism Student Support Center, West Plains Campus

Adam Shuler, Project Manager

The interior doors have been installed and the interior glazing installation is approximately 80% complete. Flooring installation continues this week and A/V installation has begun. The ceiling grid, acoustic baffles, and lights will be complete next week. The installation of exterior stone and brick cladding will be complete this week. The landscaping around the north side of the building is nearly complete.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Drywall finishing and tile work in the restrooms continues. Electrical work installing lights, ductwork insulation, HVAC control work, and fire sprinkler head drops are progressing. Painting continues at the ceilings and stairs. Interior concrete floor grinding and sealing, and the stairwell block wall installation is scheduled to complete this week.

Agricultural Innovation Hub, Darr Agricultural Center

Shanon Mitchell, Project Manager

Electrical work and lighting installation are wrapping up. Concrete floor grinding and sealing is completing this week. Wood doors and accessories are being installed this week. A punch list walkthrough is scheduled for December 19.

Sidewalk Improvements, Springfield Campus**Laura Derrick, Project Manager**

Campus Construction Team has completed their work. The Job Order Contractor has submitted final documents for the remainder of the work.

Renovate Locker Room, Hammons Student Center**Tanya Garretson, Project Manager**

The primary renovation work has been completed. Work is underway to convert three unused concession stands and one racquetball court into storage space. Wall framing is complete and the mechanical, electrical and plumbing demolition is complete. The rough-in inspection is complete, and drywall installation is nearly complete pending the arrival of the new doors. No work will occur during Commencement. Mudding will begin next week. Some work may occur over winter break and will fully resume after the break.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The new fan coil unit has been installed. The new electrical panel has been re-fed, and the new fire rated door has been installed. The hoist way work has been completed. The contractor has moved some of the elevator equipment into the room. The main elevator replacement will begin this month. The elevator will be out of service December 16 through February 17.

Renovation of First and Second Floors, Kings Street Annex**Eric Easter, Project Manager**

The contractor is completing punch list items as well as a few additional changes to the project. Faculty have moved in.

Replace Roof, Hammons Hall for the Performing Arts**Yo Satake, Project Manager**

The contractor has laid the 2-ply membranes on Roof C. Final coating with gravel has been delayed due to weather. Coating work on the low roofs has also been delayed due to weather. Insulation replacement work is in progress.

Renovate Classrooms and Hallways, Greenwood Laboratory School**Chelsea Beck, Project Manager**

Drywall and painting have begun. Hallway work will begin next week.

Renovation of Room 105, Meyer Library**Adam Shuler, Project Manager**

Materials will start being delivered to the site this week. Construction will begin next week.

Third Floor Buildout, Jordan Valley Innovation Center**Shanon Mitchell, Project Manager**

The contractor plans to mobilize after winter break. Submittals are in progress.