



**Missouri  
State**

PLANNING DESIGN  
AND CONSTRUCTION

## Weekly Project Updates

Planning, Design and Construction  
Burgess House  
736 S National Avenue  
Springfield, Missouri 65897  
(417) 836-5101

[DesignandConstruction@Missouristate.edu](mailto:DesignandConstruction@Missouristate.edu)  
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

### Update for Week Ending July 19, 2024

#### **Addition & Renovation, Blunt Hall**

**Laura Derrick, Project Manager**

The penthouse siding continues. Mechanical & electrical work continues on all levels. Interior metal stud framing continues at level four and level five. Gypsum board installation continues on level one and level two. Restroom wall tile continues, with the first floor now complete. Restroom floor polishing is complete. Exterior metal stud framing and sheathing is complete. Curtain wall commences next week. Glazing installation on the north side continues. The domestic water & electric shutdown to install permanent switch is scheduled for July 20. Natural gas shutdown is scheduled for next week. Installation of the east retaining wall is complete, and grading has commenced. The Plaster Stadium sidewalk will remain closed until August 9. Installation of the generator is complete. Roofing at the penthouse is near completion, and roofing at the main roof is scheduled to commence next week. Steel erection is near completion. The first phase demolition of the existing building continues on the south side of the second and third floors.

#### **Autism Student Support Center, West Plains Campus**

**Adam Shuler, Project Manager**

The framing for glazing has been installed and the window installation commenced this week. The exterior wall sheathing installation is complete, and waterproofing will be installed next ahead of the masonry. The interior wall framing is complete and electrical rough-in has commenced. Mechanical rough-in and duct work are scheduled to start in the coming weeks.

#### **Addition & Renovation, Kemper Hall**

**Shanon Mitchell, Project Manager**

Masonry installation continues with specialty Trendstone block at the Training Lab and the Training Lab Storage area. Trendstone block installation will begin at the new north stairs. Exterior wall metal framing and sheathing continues. Electrical work continues in the equipment room, raceway installs in the concrete masonry unit and basement, and the KVA upgrade. Second level concrete pours are scheduled to be complete this week.

#### **Agricultural Innovation Hub, Darr Agricultural Center**

**Shanon Mitchell, Project Manager**

Installation of the metal building wall panels continues. Roof insulation work has commenced. Electrical rough-in work is scheduled to commence inside the building this week.

**Sidewalk Improvements, Springfield Campus****Laura Derrick, Project Manager**

The sidewalk replacement around Carrington Hall is scheduled to commence next week.

**Turf Replacement, Allison South Stadium****Eric Easter, Project Manager**

The turf replacement is complete. A column was damaged during the turf removal. The contractor continues to repair the damage. All other items are complete.

**Renovate Locker Room, Hammons Student Center****Tanya Garretson, Project Manager**

Final detailing is ongoing in the new locker room and weight room before the punch list review scheduled for next week. Flooring installation continues in the North Gym, South Gym, East Deck and West Deck.

**Roof Replacement, Garst Dining Center****Eric Easter, Project Manager**

The old roof has been removed and new insulation and base sheets have been installed on all roofs. The cap sheet parapet flashing installation continues. The kitchen area can now be used. The dining center will remain closed. The painting of the ceilings has commenced.

**Refurbish and Renovate Main Elevator, Carrington Hall****Eric Easter, Project Manager**

The contractor continues to submit submittals for approval. Minor electrical work has commenced.

**Renovation of First and Second Floors, Kings Street Annex****Eric Easter, Project Manager**

Demolition continues. Removal of the walls has commenced. Temporary lighting has been installed. Door painting will commence early next week.