



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending July 26, 2024

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The penthouse siding continues. Mechanical & electrical work continues on all levels. Interior metal stud framing continues on level four and level five. Gypsum board installation continues on level one and level two. Restroom wall tile continues. Exterior metal stud framing and sheathing is complete. Curtain wall installation commences next week. Glazing installation on the north side continues. Grading has commenced. The Plaster Stadium sidewalk will remain closed until August 9. Roofing at the penthouse is near completion, and roofing at the main roof is scheduled to commence next week. The first phase demolition of the existing building continues on the south side of the second and third floors.

Autism Student Support Center, West Plains Campus

Adam Shuler, Project Manager

The installation of glazing on the exterior of the building has commenced and should be complete next week. The exterior wall sheathing installation is complete, and the air/vapor barrier installation is next ahead of the masonry. The interior wall framing is complete and electrical rough-in is ongoing. Mechanical rough-in and duct work commenced this week and will continue for several weeks.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Masonry installation of specialty Trendstone block continues at the new north stairs. Exterior wall metal framing and sheathing continues. Electrical work continues in the equipment room, raceway installations in the CMU and basement, and the KVA upgrade work continues. Structural detailing work, and roof patching around roof drains and overflows continued this week. Hydronic piping testing in the hallway and roof drain testing are complete.

Agricultural Innovation Hub, Darr Agricultural Center

Shanon Mitchell, Project Manager

The concrete pour is complete at the covered storage area and the east and west entrances. Installation of the metal building wall panels continues. Interior metal framing has commenced, along with the electrical and plumbing rough-ins.

Sidewalk Improvements, Springfield Campus**Laura Derrick, Project Manager**

The sidewalk replacement around Carrington Hall has commenced.

Turf Replacement, Allison South Stadium**Eric Easter, Project Manager**

The turf replacement is complete. A column was damaged during the turf removal. The contractor continues to repair the damage. All other items are complete.

Renovate Locker Room, Hammons Student Center**Tanya Garretson, Project Manager**

Final detailing is ongoing in the new locker room and weight room following the punch list review that occurred this week. Flooring installation continues in the North Gym, South Gym, East Deck and West Deck.

Roof Replacement, Garst Dining Center**Eric Easter, Project Manager**

The old roof has been removed and new insulation and base sheets have been installed on all roofs. The cap sheet parapet flashing installation continues. The kitchen area can now be used. The dining center will remain closed. The painting of the ceilings has commenced.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The contractor continues to submit submittals for approval. Minor electrical work has commenced. The above ceiling work will commence next week.

Renovation of First and Second Floors, Kings Street Annex**Eric Easter, Project Manager**

The demolition is complete. Temporary lighting has been installed. Painting the doors and framing for the new walls has commenced.