



**Missouri  
State**

PLANNING DESIGN  
AND CONSTRUCTION

## Weekly Project Updates

Planning, Design and Construction  
Burgess House  
736 S National Avenue  
Springfield, Missouri 65897  
(417) 836-5101

[DesignandConstruction@Missouristate.edu](mailto:DesignandConstruction@Missouristate.edu)  
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

### Update for Week Ending August 16, 2024

#### **Addition & Renovation, Blunt Hall**

**Laura Derrick, Project Manager**

The penthouse siding continues. Mechanical & electrical work continues on all levels. Interior metal stud framing continues on level five. Gypsum board installation continues on level two and three. Restroom wall tile continues. The restroom opening was delayed by several factors. Curtain wall installation continues. Metal & Glass Fiber Reinforced Concrete has commenced. Glazing installation at the clerestory at link and the north side continues. Roofing at the main roof continues. Auditorium work is scheduled to commence in early September. The first phase demolition of the existing building continues on the south side of the second and third floors. Glass pipe removal is complete on the third floor and continues on the remaining floors.

#### **Autism Student Support Center, West Plains Campus**

**Adam Shuler, Project Manager**

The exterior wall sheathing installation is complete, and the air/vapor barrier is nearing completion. The installation of glazing on the exterior of the building is complete and some glazing will be replaced that didn't meet specifications. The installation of brick continues this week and will continue for several weeks. The interior wall framing is complete and electrical rough-in is nearing completion. Mechanical rough-in and duct installation continues.

#### **Addition & Renovation, Kemper Hall**

**Shanon Mitchell, Project Manager**

Masonry installation at the second level south wall is nearing completion. Framing and sheathing on the second floor continues. Electrical raceway installs in the block walls continue, lighting installation on the first floor of the existing building hallways is scheduled to be complete this week, and the preparation work for the new transformer arrival continues. Installation of raceways for HVAC controls continues. Frame installation for the translucent wall system has commenced.

#### **Agricultural Innovation Hub, Darr Agricultural Center**

**Shanon Mitchell, Project Manager**

Metal building wall panel installation is to be completed once the soffit panels are delivered. Interior metal framing and blocking work continues. Mechanical, electrical, and plumbing rough-ins are in progress. Aluminum framed storefront and curtainwall installation has commenced.

**Sidewalk Improvements, Springfield Campus****Laura Derrick, Project Manager**

The sidewalk replacement around Carrington Hall is near completion.

**Turf Replacement, Allison South Stadium****Eric Easter, Project Manager**

The turf replacement is complete. A column was damaged during the turf removal. The replacement cap is scheduled to arrive this week. All other items are complete.

**Renovate Locker Room, Hammons Student Center****Tanya Garretson, Project Manager**

Construction in the North Gym, South Gym, East Deck, West Deck, Locker Room, and Weight Room is substantially complete. A few punch list items remain, but the main gym areas are now open and available for use. Access is limited to the Locker Room and Weight Room due to adjacency to the West Gym where work is ongoing. Students will have full access to the Locker Room next week when classes resume, while the weight room awaits equipment that is scheduled to arrive during the Fall semester. In the West Gym, the flooring has been installed and line painting is underway.

**Roof Replacement, Garst Dining Center****Eric Easter, Project Manager**

The new roof has been installed, along with all trim and caps, and the interior painting is complete.

**Refurbish and Renovate Main Elevator, Carrington Hall****Eric Easter, Project Manager**

The contractor continues to work on the new elevator machine room. The new electrical panel feed wiring is complete. Installation of the overhead piping for the new fan coil unit is scheduled to be complete this week. The elevator will be out of service August 16 for work in the elevator hoist way. The main elevator replacement will occur in December.

**Renovation of First and Second Floors, Kings Street Annex****Eric Easter, Project Manager**

Demolition is complete. Temporary lighting has been installed. The polished concrete is complete. Wall framing and drywall patching continues on the second floor. Painting on the second floor has commenced.