



Weekly Project Updates

**Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending August 23, 2024

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The penthouse siding continues and is near completion. Mechanical & electrical work continues on all levels. Interior metal stud framing continues on level five and is near completion. Gypsum board installation continues on level two and three. Level one painting is ready to commence. Restroom wall tile installation remains only on level zero. All other restrooms, except for the single use restroom, will be available next week. Curtain wall installation continues. Metal & Glass Fiber Reinforced Concrete has commenced. Glazing installation at the clerestory at link and the north side is near completion. Roofing at the main roof continues and has commenced at the auditorium. Auditorium work is scheduled to commence in early September. The crane is scheduled to be removed next week. The first phase demolition of the existing building continues on the south side of the second and third floors. Glass pipe removal is complete on the second and third floor. Duct work removal is complete on the second and third floors in the southeast wings.

Autism Student Support Center, West Plains Campus

Adam Shuler, Project Manager

Brick installation will continue for several weeks. The exterior wall sheathing installation and the air/vapor barrier is complete. Mechanical rough-in and duct installation continues. The interior wall framing is complete and electrical rough-in is near completion.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Interior framing is underway. Mechanical, electrical, and plumbing work continues. Transformer delivery is delayed due to failed final inspections. Awaiting updates from the factory. Translucent panel installation is in progress. Roofing system work at the occupied roof has commenced. Painting of the structural steel continues.

Agricultural Innovation Hub, Darr Agricultural Center

Shanon Mitchell, Project Manager

Roof panel install is in progress and is scheduled to be completed this week. Interior metal framing and blocking work continues. Mechanical, electrical, and plumbing rough-ins are in progress. The installation of aluminum-framed storefronts and curtain walls is complete, except for the doors.

Sidewalk Improvements, Springfield Campus**Laura Derrick, Project Manager**

The sidewalk replacement around Carrington Hall is near completion. Work at the west mall is ready to commence.

Turf Replacement, Allison South Stadium**Eric Easter, Project Manager**

The column damage was repaired. This project is complete.

Renovate Locker Room, Hammons Student Center**Tanya Garretson, Project Manager**

The final punch list review of the West Gym occurred this week. The West Gym is anticipated to be available for use by next week. All other areas are available for use, except the weight room which awaits new equipment arriving this Fall.

Roof Replacement, Garst Dining Center**Eric Easter, Project Manager**

The roof has been installed and ceilings have been painted. This project is complete.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The majority of the overhead work for the new fan coil unit is complete. The unit is scheduled for installation in November. The new electrical panel has been re-fed and a new fire rated door is being installed. The hoist way work is complete. The main elevator replacement is scheduled for December.

Renovation of First and Second Floors, Kings Street Annex**Eric Easter, Project Manager**

Demolition is complete. Temporary lighting has been installed. The polished concrete is complete. Wall framing and drywall patching continues on the second floor. Painting on the second floor has commenced. The fire sprinkler system upgrades on the second floor have commenced.