



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending August 2, 2024

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The penthouse siding continues. Mechanical & electrical work continues on all levels. Air Handling Unit equipment has been moved to the penthouse. Interior metal stud framing continues on level five. Gypsum board installation continues on level two and three. Restroom wall tile continues. Curtain wall installation continues. Glazing installation at the clerestory at link continues. Grading has commenced. The Plaster Stadium sidewalk will remain closed until August 13. Roofing at the penthouse is complete, and roofing at the main roof has commenced. The first phase demolition of the existing building continues on the south side of the second and third floors.

Autism Student Support Center, West Plains Campus

Adam Shuler, Project Manager

The exterior wall sheathing installation is complete, and the air/vapor barrier is being installed next ahead of the masonry. The installation of glazing on the exterior of the building continues and will be complete next week. The interior wall framing is complete and electrical rough-in is ongoing. Mechanical rough-in and duct work started this week and will continue for several weeks. An "in wall rough-in" inspection will occur next week for interior walls, and a coordination meeting was held this week for mechanical and electrical commissioning.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Masonry installation of specialty Trendstone block continues at the new north stairs. First floor framing and sheathing continues. Electrical work in the equipment room, raceway installs in the concrete masonry unit and basement, and the KVA (Kilo-volt-amperes) upgrade work continues. Structural detailing work and roof decking installation above the second floor continues. Duct hangers installation, insulation of new piping in the corridor ceiling, and installation of second floor piping has begun. Installation of raceways for HVAC controls has begun.

Agricultural Innovation Hub, Darr Agricultural Center

Shanon Mitchell, Project Manager

Metal building wall panel installation continues. Interior metal framing and mechanical, electrical, and plumbing rough-ins are in progress.

Sidewalk Improvements, Springfield Campus**Laura Derrick, Project Manager**

The sidewalk replacement around Carrington Hall is nearing completion.

Turf Replacement, Allison South Stadium**Eric Easter, Project Manager**

The turf replacement is complete. A column was damaged during the turf removal. The contractor continues to repair the damage. All other items are complete.

Renovate Locker Room, Hammons Student Center**Tanya Garretson, Project Manager**

Final detailing is ongoing in the new locker room and weight room. A punch list review occurred this week for the North Gym, East Deck, South Gym, and West Deck. Materials that have been staged in the West Gym will be relocated and reorganized to begin floor prep in the West Gym.

Roof Replacement, Garst Dining Center**Eric Easter, Project Manager**

The old roof has been removed and new insulation and base sheets have been installed on all roofs. The cap sheet is complete, and parapet flashing installation continues. The kitchen area can now be used. The dining center will remain closed. Painting continues.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The contractor continues to submit submittals for approval. Work on the new elevator machine room is anticipated to be complete before fall semester begins. Minor electrical work has commenced. The above ceiling work will commence next week.

Renovation of First and Second Floors, Kings Street Annex**Eric Easter, Project Manager**

Demolition is complete. Temporary lighting has been installed. Concrete polishing on the first floor has begun and will be completed next week. Sheetrock repair is nearing completion on the second floor.