

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending August 30, 2024

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The penthouse siding continues and is near completion. Mechanical & electrical work continues on all levels. Gypsum board installation continues on level two and three. Level one painting has commenced. All restrooms in the existing building are available for use, except for the single use restroom and fourth floor men's restroom. Curtain wall installation continues. Metal & Glass Fiber Reinforced Concrete is scheduled to commence next week. Glazing installation at the clerestory at link and the north side is near completion. Roofing at the main roof continues and has commenced at the auditorium. Auditorium work is scheduled to commence in early September. The crane has been removed. The first phase demolition of the existing building continues on the south side of the second and third floors. Glass pipe removal continues. Duct work removal continues.

Autism Student Support Center, West Plains Campus

Adam Shuler, Project Manager

The installation of exterior brick cladding will continue for several weeks and is around 50% complete. The exterior wall sheathing installation and the air/vapor barrier installation will be complete this week. The interior wall framing is complete and electrical rough-in is nearly complete. Mechanical rough-in and duct installation is on-going and approximately 60% complete.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Interior framing continues. Electrical wiring, HVAC duct hangers and domestic water piping, and fire suppression piping installation is in progress. Painting continues on the steel structure in the training lab. The transformer is being tested, awaiting results. The translucent panel installation is in progress. Roofing system work continues.

Agricultural Innovation Hub, Darr Agricultural Center

Shanon Mitchell, Project Manager

Roof panel installation is complete, and work is in progress on the soffit panels, gutters, and downspouts. The interior building liner panels, drywall, and hollow metal door installations have begun. Mechanical, electrical, and plumbing rough-in work continues. Site sub-grading is underway in preparation for site concrete and landscaping.

Sidewalk Improvements, Springfield Campus**Laura Derrick, Project Manager**

The sidewalk replacement around Carrington Hall is complete. Brick replacement at the cycling lane is near completion. Work at the west mall is ready to commence.

Renovate Locker Room, Hammons Student Center**Tanya Garretson, Project Manager**

The West Gym is pending a punch list resolution. All other areas of the building are available for use, though the weight room awaits equipment that is scheduled to arrive in October. A few punch list items are still pending in the South Gym.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The majority of the overhead work for the new fan coil unit is complete. The unit is scheduled for installation in November. The new electrical panel has been re-fed, and a new fire rated door is being installed. The hoist way work is complete. The main elevator replacement is scheduled for December.

Renovation of First and Second Floors, Kings Street Annex**Eric Easter, Project Manager**

The polished concrete is complete. Wall framing and drywall patching continues on the second floor. Drywall will commence on the first floor next week. Painting on the second floor has commenced. The fire sprinkler system upgrades on the second floor are complete.