



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending July 11, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical commissioning is nearing completion. The auditorium instructor tables installation is nearing completion, and the seats are scheduled for the last week of July. Final furnishings have been ordered. Furniture installation for the graduate student office is scheduled for mid-July. For the existing building renovation, mechanical and electrical work continues. Interior wall patching and painting is complete. Exterior concrete patching and cleaning are nearing completion.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

The Job Order Contractor work continues. Sections of sidewalk to be replaced include Lot 25 at Bear Boulevard, Bear Shuttle Drive Bikeway at Scholars House and Harrison Street, Southeast Corner of Blair-Shannon House, South Side of West Mall at JQH Parkway, North Side of Ellis Hall, Lot 1 Center Sidewalk and Steps, Strong Hall Lot, Southwest Corner Plaster Stadium, and the East Side of Hill Hall.

Renovate Classrooms and Hallways, Greenwood Laboratory School

Chelsea Beck, Project Manager

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

Third Floor Buildout, Jordan Valley Innovation Center

Shanon Mitchell, Project Manager

Painting continues throughout the project, HVAC tie-in pieces installation continues, and electrical work is in progress for the window shades and light fixture installations. Casework is being installed in the kitchenette and lab spaces.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

Concrete block installation continues at the northwest stairs. Excavation commenced for the Craig Hall addition. Craig Hall asbestos abatement is wrapping up and renovation work will begin next week.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

Walls have been framed. Electrical/conduit work is complete. Work is in progress with the lighting fixtures. Mechanical ductwork is being installed. The fire sprinkler system has been installed. Demolition on the 4th floor office spaces is complete. Framing on the 4th floor has begun. Drywall work is wrapping up. The drop ceiling is being installed. New exterior windows continue to be installed.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

The new skylights are expected to be delivered mid-August. The new roof has been installed. The Contractor will finish sealing the capstones this week. The gravel flood coat will be installed after the skylights are installed.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

The underslab plumbing and electrical installation continues. Building foundation work is wrapping up. Adjustments are being made to the underground chilled water piping. The Contractor is prepping for concrete and asphalt.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

Installation of the new data communication wiring will be complete this week. The Contractor is working on programming the light show to the selected music clips. It is anticipated that light start-up will occur next week.

Renovate Chick-Fil-A, Plaster Student Union**Chelsea Beck, Project Manager**

Flooring and wall tile work continues. The equipment arrives next week.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

The Contractors are preparing to mobilize in August.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Boring across Grand Street for new power continues. The City Utilities utility vault has been set on the south side of Grand Street. Installation of new underground conduits for the parking lot lights will occur this week. New roofing is being installed on the press box roof.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

Construction in phase 1 areas (basement, east side of first floor, and mezzanine) is underway and will continue until Spring of 2026. Demolition of flooring in the basement and on the mezzanine level is complete. The demolition of flooring on the first floor (under the mezzanine and in the lobby) will be complete. The full demolition of the mezzanine level started this week and demolition below the mezzanine will begin soon. Construction in phase 2 areas (west side of first floor and second floor) will begin in Spring of 2026.