



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending August 22, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical and electrical commissioning is scheduled to be completed next week. Final equipment installation is pending. Auditorium seat installation to be complete. Partial installation of the final furnishings is complete. Furniture installation for the graduate student office is to be completed in September. Building signage has been installed except for the monument sign. Full occupancy completed with the start of fall classes. For the existing building renovation, mechanical and electrical work continues on Level 2 and 3 South, Level 1 and Level 4 North. Air handling unit's start-up and commissioning have commenced. Wall patching and painting is complete on Level 2 and 3 South. Move-in for Levels 2 and 3 South teaching labs and offices is complete.

Renovate Classrooms and Hallways, Greenwood Laboratory School **Chelsea Beck, Project Manager**

This project is substantially complete.

Third Floor Buildout, Jordan Valley Innovation Center

Shanon Mitchell, Project Manager

Working on solutions to concrete floor cracks in the labs and wrapping up paint touch-ups and cleaning. A new substantial completion and punch list walkthrough date has not yet been established.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

Steel erection has commenced. Craig Hall addition foundation work continues. Craig Hall interior demolition is wrapping up. Underslab mechanical, electrical, and plumbing rough-in continues.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

Electrical/conduit work is complete. Work is in progress with the lighting fixtures. Ceiling dry fall is complete. Painting is progressing on the first floor. Cable trays are being installed. Demolition on the fourth floor office spaces is complete. Mud and tape work is beginning on the fourth floor. The drop ceiling is being installed. Work is progressing for the new exterior windows, waiting on the frames. Store fronts installation is underway.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

The new skylights are expected to be delivered next week. Work will occur in the evening while Plaster Student Union is closed through the Labor Day weekend. Any work not completed will be finished the following weekend. The new roof has been installed. The capstones have been sealed. The gravel flood coat has been completed. An additional flood coat will be applied after the skylights are installed.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Steel erection will continue for the next few weeks. Second floor concrete and exterior wall framing will follow structural steel. Building mockup work will begin next week.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

The field lights are operational. Work is being completed on emergency lights and security light programming. Training will be completed this week.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

The Contractors are preparing to mobilize this month.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Boring across Grand Street for new power east of the stadium is underway. The sidewalk at Grand Street and John Q. Hammons Parkway has been poured. The new concrete wall has been poured, and additional signage will be installed on the wall in the coming weeks. Finishes are being installed in the press box. Installation of new broadcasting equipment within the stadium is in progress. Pulling new AV wiring through the conduits and equipment is in progress.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

The basement floor and wall refinish is complete and faculty have moved back into the basement offices and classrooms. The demolition on the mezzanine level is complete, and demolition of the lobby space and area under the mezzanine has begun and will continue for several weeks. The bottom wall track and overhead track are being installed in the mezzanine and vertical studs will start being installed next week. The mechanical, electrical, and plumbing rough-in on the mezzanine will begin in the coming weeks. The basement floor and wall refinish is complete and faculty have moved back into the basement offices and classrooms.