



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending October 10, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical and electrical commissioning is complete except for two items which are in process of completion. Final furnishings installation is to be completed this week. Interior building signage and monument signage final installation are pending. Strobic fan silencers are scheduled to be installed the week of Thanksgiving. Phase I is scheduled to be complete by the end of December. For the existing building renovation (Phase II), Level 2 & 3 South are substantially complete except for the office ceilings and corridors. Mechanical & electrical work continues on Level 2 North and Level 1. Air handling units start-up and commissioning has commenced. Wall patching and painting have commenced on Level 2 North and Level 1. Grid ceiling installation has commenced on Level 1 and 2 North. Phase 2B (Levels 2 & 4 North and Level 1) are scheduled to be completed in December. Level 4 South demolition has commenced.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

Steel erection continues at the cantilever. Craig Hall addition concrete foundation wall work continues. Craig Hall underslab mechanical, electrical, and plumbing rough-in is complete and the concrete slab has been poured back. Electrical rough-in is complete in the second floor Acting Studio and Costume Storage Area. Floor decking has been installed in the Acting Studio and Costume Storage Area. Framing has commenced at the new first floor restrooms and student lounge. Excavation continues within Craig Hall for the new ADA ramp on the north side of Cogger Theatre.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

The exterior windows are complete. Electrical/conduit work is complete. Work for the lighting fixtures is complete. Ceiling dry fall is complete. Painting is progressing on the first floor. The cable trays are installed. Data wiring is complete. The fourth floor is complete except for controls and window shades. Store fronts have been installed. Floor installation will begin on the first-floor next week.

Replace Skylights, Plaster Student Union

Eric Easter, Project Manager

All skylight and roof work is complete. Drywall repairs are being scheduled.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Steel detailing continues. Wall framing and sheathing continues around the new event center. The second-floor concrete deck has been poured. Building mockup framing has commenced.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

Minor adjustments to the egress fixtures are scheduled to be completed over fall break.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

Stucco columns on the North side have been painted. The center section has been resealed. Contractors have moved to the Northeast section. The second crew on the West elevation has moved to the center section between the stucco columns. The Northwest corner of the building is complete.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Modifications to broadcast wiring are in process. Punch list items are being corrected.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

Level 1 and the exterior concrete work is nearly complete. Vertical stud framing is nearly complete at Level 1 and mechanical, electrical, and plumbing rough-in is underway. Door frames are on site and installation started this week at the Mezzanine Level. Drywall installation is ongoing, and finishes have begun at the Mezzanine Level.

Update Elevators 24, 25 & 26, Hammons House**Eric Easter, Project Manager**

A kickoff meeting was held this week. We are currently working on getting submittals from the Contractor.

Renovate Suite 113, Carrington Hall**Tanya Garretson, Project Manager**

This project has been awarded to the General Contractor. Relocation of staff within Suite 113 is scheduled to be completed this week. Property Control is scheduled to remove surplus items next week.