



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending October 17, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical and electrical commissioning is complete except for two items which are in process of completion. Final furnishings installation is to be completed this week. Interior building signage and monument signage final installation are pending. Strobic fan silencers are scheduled to be installed the week of Thanksgiving. Phase I is scheduled to be complete by the end of December. For the existing building renovation (Phase II), Level 2 & 3 South are substantially complete except for the office ceilings and corridors. Mechanical & electrical work continues on Level 2 North and Level 1. Air handling units start-up and commissioning has commenced. Wall patching and painting have commenced on Level 2 North and Level 1. Grid ceiling installation has commenced on Level 1 and 2 North. Phase 2B (Levels 2 & 4 North and Level 1) are scheduled to be completed in December. Level 4 South demolition has commenced.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

Steel detailing and decking continues throughout the new building. Craig Hall addition concrete wall foundation walls are complete. Craig Hall addition under slab mechanical, electrical, and plumbing rough-in continues. A hole has been cut in the west wall of Craig Hall for the overhead door between the existing building and new addition. Craig Hall interior framing is wrapping up. Craig Hall interior mechanical, electrical, and plumbing rough-in continues. Excavation continues within Craig Hall for the new ADA ramp on the north side of Cogger Theatre.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

The Contractors are installing ceiling tiles on the 1st and 4th floors. The floor installation is complete on the 4th floor and Contractors have moved to the 1st floor for floor installation. All the wooden doors have been painted and are being installed. The remaining sound booths are being installed this week.

Replace Skylights, Plaster Student Union

Eric Easter, Project Manager

All skylight and roof work is complete. Drywall repairs are being scheduled.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Steel detailing and decking continue throughout the building. Sheathing installation continues around the event center and framing has commenced at the east façade. Roof drain piping installation continues.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

The egress fixtures have been fixed. This project is complete.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

Stucco columns on the North side of the building have been painted. The center section has been resealed. Crews are continuing their work on the Northeast section. The second crew on the west side has completed the Northwest corner section of the building and continues to work on the center section between the stucco columns.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Modifications to broadcast wiring are in process. Punch list items are being corrected.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

Drywall installation is ongoing, and finish updates will begin this week at the Mezzanine Level. Vertical stud framing is complete at Level 1 and mechanical, electrical, and plumbing rough-in has begun. Door frames have been installed on the Mezzanine Level and are starting to be installed on Level 1. The plumbing rough-in for the mezzanine restrooms is nearly complete. A new sidewalk connection on the west end of building will be poured in the coming weeks.

Update Elevators 24, 25 & 26, Hammons House**Eric Easter, Project Manager**

A kickoff meeting was held last week. The elevator Contractor conducted their preliminary field survey last week. We are working on getting submittals from the Contractor.

Renovate Suite 113, Carrington Hall**Tanya Garretson, Project Manager**

This project has been awarded to the General Contractor.