



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

**Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending October 3, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical and electrical commissioning is complete except for two items which are scheduled to be completed this week. Final furnishings installation to be completed next week. Interior building signage and monument signage final installation are pending review. For the existing building renovation, Level 2 & 3 South are substantially complete except for office ceilings and corridors. Mechanical & electrical work continues on Level 2 North and Level 1. Air handling units start-up and commissioning has commenced. Wall patching and painting have commenced on Level 2 North and Level 1. Grid ceiling installation has commenced on Level 1 and 2 North. Phase 2B (Levels 2 & 4 North and Level 1) are scheduled to be completed in December.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

Steel erection continues at the cantilever. Craig Hall addition concrete foundation wall work continues. Craig Hall underslab mechanical, electrical, and plumbing rough-in is complete and the concrete slab has been poured back. Electrical rough-in is complete in the second floor Acting Studio and Costume Storage Area. Floor decking has been installed in the Acting Studio and Costume Storage Area. Framing has commenced at the new first floor restrooms and student lounge. Excavation continues within Craig Hall for the new ADA ramp on the north side of Cogger Theatre.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

The exterior windows are complete. Electrical/conduit work is complete. Work for the lighting fixtures is complete. Ceiling dry fall is complete. Painting is progressing on the first floor. The cable trays are installed. Data wiring is being pulled and terminated into the boxes. The fourth floor is complete except for controls and window shades. Store fronts have been installed. Floor prep continues.

Replace Skylights, Plaster Student Union

Eric Easter, Project Manager

All skylight and roof work has been completed. Drywall repairs are being scheduled.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Steel detailing continues. Wall framing and sheathing continues around the new event center. The second-floor concrete deck has been poured. Building mockup framing has commenced.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

Minor adjustments to the egress fixtures are scheduled to be completed over fall break.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

The Contractor has resealed the north center section around all the windows. The Contractor has prepped the stucco columns for painting, and painting will be complete next week. Work is occurring on the northwest corner of the building with resealing of windows, prepped one stucco column for painting, and prepped the eyebrow ledges for painting.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Modifications to broadcast wiring are in process. Punch list items are being corrected.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

The first-floor concrete at the plumbing trenches is complete and the sidewalk has been poured on the north end of the building at the alleyway. A new sidewalk connection on the west end of the building will be poured this week. Vertical stud framing is nearly complete at Level 1 and mechanical, electrical, and plumbing rough-in will begin soon. Door frames are on site and installation will begin this week at the Mezzanine Level. Drywall installation is ongoing, and finishes will begin next week at the Mezzanine Level.

Update Elevators 24,25 & 26 Hammons House**Eric Easter, Project Manager**

This project has been awarded, and the kick-off meeting will be held next week.