

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending February 14, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical finish work continues on all levels. The permanent transformer has been delivered. The outage for installation has been postponed. Gypsum board installation and finishing continues on all levels. Final painting continues on all levels. Guardrails installation continues. Interior Glass Fiber Reinforced Concrete work continues. Interior door/hardware installation continues. Curtain wall installation is complete. Soffit installation has been delayed by the weather. Roofing for the new addition and auditorium is nearly complete. Exterior hardscaping continues while being delayed by the weather. Lab casework installation on levels three and four is complete. Cabling continues on level three and four. CRPM work continues. Mechanical and electrical rough-in continues. For the existing building renovation, mechanical & electrical rough-in continues. Plumbing and hydronic piping continues. Wall patching has begun.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Miscellaneous work continues in preparation for the punch list walkthrough at the end of February. Supply chain issues have delayed some product installations. Landscaping is scheduled for early spring.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

Campus Construction Team has completed their work. The Job Order Contractor has submitted final documents for the remainder of the work. Schedule being issued.

Renovate Locker Room, Hammons Student Center

Tanya Garretson, Project Manager

The primary renovation work has been completed. Work is underway to convert three unused concession stands and one racquetball court into storage space. The initial punch list review of the former concession stands occurred this week with minor touch-ups required. At the racquetball court, work continues at the new doorway and ramp.

Refurbish and Renovate Main Elevator, Carrington Hall

Eric Easter, Project Manager

All items have been completed on the elevator. Final inspection will occur at the end of the week.

Replace Roof, Hammons Hall for the Performing Arts**Eric Easter, Project Manager**

The new roof has been installed. Other areas that have coatings being installed, have been delayed due to the cold weather. This will resume when weather is above 50 degrees. The parapet cap is being installed.

Renovate Classrooms and Hallways, Greenwood Laboratory School **Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Ceiling work is complete. The next classroom renovation has begun.

Renovation of Room 105, Meyer Library**Adam Shuler, Project Manager**

The new wall framing, drywall, and electrical rough-in is complete. Painting is underway and will be complete next week. The existing carpet has been removed, and new carpet will be installed in the coming weeks. The new interior storefront windows and doors will be installed in a couple of weeks.

Third Floor Buildout, Jordan Valley Innovation Center**Shanon Mitchell, Project Manager**

The Contractor mobilized this week and has begun demolition of mechanical, electrical, and plumbing items. Material deliveries are scheduled for this week and next week, and then metal framing will begin.

Turf Replacement, Plaster Stadium**Bethany Henry, Project Manager**

This project has been awarded. Submittals for the project are in progress.

Judith Enyeart Reynolds Complex**Michael Mardis, Project Manager**

There have been delays this week due to the weather. The tunnel remains closed, and the Grand Street crosswalk is open. The job site trailer arrived this week. Structural scaffolding installation around the Grand Street elevator building is nearly complete. Networking and Telecommunications equipment is being installed in the elevator building electrical room. The elevator building will be switched to a new power feed this week. All utilities feeding the Art Annex will be shut off on February 14. The concrete demolition and removal continue throughout the site. Site camera installation is wrapping up. The concrete pour for the new sidewalk on the east side of Craig Hall is delayed due to grading issues.