



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

**Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending February 28, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical finish work continues on all levels. The permanent transformer has been delivered. The outage for installation has been postponed until warmer weather. Gypsum board installation and finishing continues on level three and four. Final painting is complete on level zero and continues on all other levels. Guardrails installation continues. Interior Glass Fiber Reinforced Concrete work is nearly complete. Interior door/hardware installation continues. Curtain wall installation is complete. Soffit installation has commenced. Roofing for the new addition and auditorium is nearly complete. Exterior hardscaping continues. Lab casework installation is complete on levels zero and one, and nearing completion on all other levels. Cabling continues on all levels. CRPM work continues. Mechanical and electrical rough-in continues. Wall framing has commenced. For the existing building renovation, mechanical & electrical rough-in continues. Plumbing and hydronic piping continues. Wall patching continues.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Miscellaneous work continues. Mechanical, electrical, and plumbing punch list review is scheduled on February 28, and the Architectural punch list review is scheduled for next week. Landscaping is scheduled for early spring.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

Campus Construction Team has completed their work. The Job Order Contractor has submitted final documents for the remainder of the work. Schedule being issued.

Renovate Locker Room, Hammons Student Center

Tanya Garretson, Project Manager

The primary renovation work has been completed. The punch list review for the conversion of three unused concession stands into storage space is complete. Window film installation is remaining before a punch list review will be scheduled for the fourth storage room.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The elevator is operational. There are a few punch list items to be completed.

Replace Roof, Hammons Hall for the Performing Arts**Eric Easter, Project Manager**

The new roof has been installed. Other areas that have coatings being installed, have been delayed due to the cold weather. This will resume when weather is above 50 degrees. The parapet cap is being installed.

Renovate Classrooms and Hallways, Greenwood Laboratory School**Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Ceiling work is complete. Painting has begun in the next classroom.

Renovation of Room 105, Meyer Library**Adam Shuler, Project Manager**

Painting is nearly complete, and ceilings are being installed. The new carpet will be installed this week. The new interior storefront windows are installed, and the doors will be installed in the coming weeks.

Third Floor Buildout, Jordan Valley Innovation Center**Shanon Mitchell, Project Manager**

Metal wall framing has begun and should be complete this week. Mechanical, electrical, and plumbing work is underway above ceiling levels.

Turf Replacement, Plaster Stadium**Bethany Henry, Project Manager**

This project has been awarded. Submittals for the project are in progress.

Judith Enyeart Reynolds Complex**Michael Mardis, Project Manager**

The Grand Street elevator building's network connection has been reestablished: elevator, fire alarm and building management system are being reactivated. The Grand Street Tunnel is scheduled to reopen March 3, and the temporary crosswalk will be removed. To avoid confusion for pedestrians, the crosswalk and tunnel will both be open until the road runner arrives to remove the crosswalk. Art Annex demolition is underway, and work will continue through the end of the week. The new sidewalk on the east side of Craig Hall is being prepped to pour concrete on February 28.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

This project has been awarded. The Contractor is preparing to mobilize. Submittals for the project are in progress.