

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending February 7, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical finish work continues on all levels. The permanent transformer is scheduled to be on site mid-February. An outage for installation will occur at the same time. Gypsum board installation and finishing continues on levels one, two, three, and four. Final painting continues on all levels. Guardrails installation continues. Interior Glass Fiber Reinforced Concrete work continues. Interior door/hardware installation continues. Curtain wall installation is complete. Metal & Glass Fiber Reinforced Concrete work is nearing completion. Roofing for the new addition and auditorium is nearly complete. Exterior hardscaping continues. Lab casework installation on levels three and four is nearing completion. Cabling continues on level two and three. CRPM work continues. Mechanical and electrical rough-in continues. For the existing building renovation, mechanical & electrical rough-in continues. Plumbing and hydronic piping continues.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Most of this project is complete, but some supply chain issues are delaying product installations which is impacting completion for the punch list walkthrough. Delayed materials are anticipated until mid-February. Landscaping installation is expected in March or April. A punch list walkthrough is tentatively scheduled for the last week in February.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

Campus Construction Team has completed their work. The Job Order Contractor has submitted final documents for the remainder of the work. Schedule being issued.

Renovate Locker Room, Hammons Student Center

Tanya Garretson, Project Manager

The primary renovation work has been completed. Work is underway to convert three unused concession stands and one racquetball court into storage space. The initial punch list review of the former concession stands occurred this week with minor touch-ups required. At the racquetball court, work continues at the new doorway and ramp.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

The elevator has been taken out of service and will be out until mid-February. The contractors have demolished the existing components to be removed. The piping and electrical is complete to the new controller. The new rails and doors are complete, and the cab is being installed. The controller equipment has been installed and the mechanical, electrical, and plumbing is complete. Painting has begun for the door returns.

Replace Roof, Hammons Hall for the Performing Arts**Eric Easter, Project Manager**

The new roof has been installed. Other areas that have coatings being installed, have been delayed due to the cold weather. This will resume when weather is above 50 degrees. The parapet cap is being installed.

Renovate Classrooms and Hallways, Greenwood Laboratory School **Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Ceiling work is complete. The next classroom renovation will begin next week.

Renovation of Room 105, Meyer Library**Adam Shuler, Project Manager**

Drywall installation is nearly complete, and painting has begun. The existing carpet has been removed, and new carpet will be installed in the coming weeks. The wall framing and electrical rough-in is complete and the new water fountain has been installed.

Third Floor Buildout, Jordan Valley Innovation Center**Shanon Mitchell, Project Manager**

The contractor plans to mobilize and start demolition next week. Submittals for the project are in progress.

Turf Replacement, Plaster Stadium**Bethany Henry, Project Manager**

This project has been awarded. Submittals for the project are in progress.

Judith Enyeart Reynolds Complex**Michael Mardis, Project Manager**

There have been delays this week due to the weather. The tunnel remains closed, and the Grand Street crosswalk is open. Site fence screening installation is complete. There is one tree stump remaining, removal will occur next week. Concrete demolition and removal continue throughout the site. Underground utility work rough-in around the Grand Street elevator building is complete, while fiber optic and electrical cable has been pulled to the elevator electrical room for new services. The sidewalk on the north side of the elevator building will be poured back this week. Site camera installation continues.