



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

**Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending March 14, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical finish work is nearing completion. The permanent transformer has been delivered. The outage for installation is scheduled for March 29. The generator is online and will be used during the shutdown. Gypsum board installation and finishing is complete. Final painting is complete in the labs and continues at the link of the new addition and existing building. Stair guardrails installation continues. Interior Glass Fiber Reinforced Concrete work continues. Interior door/hardware installation continues. Curtain wall installation is complete. Soffit rework continues. Roofing for the new addition and auditorium is nearly complete. Exterior hardscaping continues. Irrigation is scheduled to commence this week. Lab casework installation is nearing completion. A lab punch list review is scheduled for next week. Cabling continues on all levels. CRPM work continues - mechanical and electrical rough-in continues, wall framing is complete, and gypsum board installation will commence next week. For the existing building renovation, mechanical & electrical rough-in continues. Plumbing and hydronic piping continues. Wall patching continues. Exterior concrete patching and cleaning has commenced.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Punch lists have been issued to the Contractor. Landscaping is scheduled for early spring. Furniture installation is planned for the first of April.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

Campus Construction Team has completed their work. The Job Order Contractor has submitted final documents for the remainder of the work.

Renovate Locker Room, Hammons Student Center

Tanya Garretson, Project Manager

Work at the locker room and weight room has been completed. Construction at the three lobby storage areas is complete, pending keying. Window film installation is ongoing at the fourth storage area, which will complete the construction for this project, pending keying.

Refurbish and Renovate Main Elevator, Carrington Hall**Eric Easter, Project Manager**

A few punch list items are being completed. This project is substantially complete.

Replace Roof, Hammons Hall for the Performing Arts**Eric Easter, Project Manager**

The new roof has been installed, coating installation has resumed with the warmer temperatures, and parapet cap installation continues.

Renovate Classrooms and Hallways, Greenwood Laboratory School**Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Electrical work has begun in the classrooms. Flooring work is complete.

Renovation of Room 105, Meyer Library**Adam Shuler, Project Manager**

The project is nearing completion. The carpet has been installed, and painting is complete. The pendant light fixtures were delayed and should be installed soon. The new interior storefront door and windows are installed, and the door hardware will be installed next week.

Third Floor Buildout, Jordan Valley Innovation Center**Shanon Mitchell, Project Manager**

Metal wall framing continues, in-wall blocking installations have begun, and drywall has been delivered. Mechanical ductwork, sprinkler work, electrical rough-in, and plumbing work continues.

Turf Replacement, Plaster Stadium**Bethany Henry, Project Manager**

Submittals for the project are in progress. Construction is anticipated to begin April 7.

Judith Enyeart Reynolds Complex**Michael Mardis, Project Manager**

The Art Annex building demolition is complete. The Art Annex concrete slab removal is complete, foundation removal and excavation are wrapping up. The geotechnical engineer is testing soil compaction to determine if additional excavation and soil remediation is required prior to installing the building pad. Preparations are underway to begin underground site utility work.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

A site walk was held this week, and the contractor will begin mobilizing next week. A commissioning meeting will be held later in March.