



**Missouri  
State**

PLANNING DESIGN  
AND CONSTRUCTION

## Weekly Project Updates

**Planning, Design and Construction**  
**Burgess House**  
**736 S National Avenue**  
**Springfield, Missouri 65897**  
**(417) 836-5101**

[DesignandConstruction@Missouristate.edu](mailto:DesignandConstruction@Missouristate.edu)  
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

### Update for Week Ending March 7, 2025

#### **Addition & Renovation, Blunt Hall**

**Laura Derrick, Project Manager**

Mechanical & electrical finish work continues on all levels. The permanent transformer has been delivered. The outage for installation has been postponed until warmer weather. Gypsum board installation and finishing continues on level four. Final painting is complete on level zero and one and continues on all other levels. Stair guardrails installation continues. Interior Glass Fiber Reinforced Concrete work continues. Interior door/hardware installation continues. Curtain wall installation is complete. Soffit installation has been delayed due to the weather. Roofing for the new addition and auditorium is nearly complete. Exterior hardscaping continues. Lab casework installation is nearing completion. Cabling continues on all levels. CRPM work continues. Mechanical and electrical rough-in continues. Wall framing has commenced. For the existing building renovation, mechanical & electrical rough-in continues. Plumbing and hydronic piping continues. Wall patching continues.

#### **Addition & Renovation, Kemper Hall**

**Shanon Mitchell, Project Manager**

The mechanical, electrical, and plumbing punch list walkthrough occurred last week. The architectural punch list walkthrough will occur this week. Landscaping is scheduled for early spring.

#### **Sidewalk Improvements, Springfield Campus**

**Laura Derrick, Project Manager**

Campus Construction Team has completed their work. The Job Order Contractor has submitted final documents for the remainder of the work.

#### **Renovate Locker Room, Hammons Student Center**

**Tanya Garretson, Project Manager**

Work at the locker room, weight room, and three lobby storage areas have been completed. Window film installation at the fourth storage area is scheduled for next week, which will complete the work for this project.

#### **Refurbish and Renovate Main Elevator, Carrington Hall**

**Eric Easter, Project Manager**

Refinish work is occurring on March 7 due to a defect in the elevator door.

**Replace Roof, Hammons Hall for the Performing Arts****Eric Easter, Project Manager**

The new roof has been installed. Other areas that have coatings being installed, have been delayed due to the cold weather. This will resume when weather is above 50 degrees. The parapet cap is being installed.

**Renovate Classrooms and Hallways, Greenwood Laboratory School****Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Ceiling work has begun in the classrooms.

**Renovation of Room 105, Meyer Library****Adam Shuler, Project Manager**

Painting is complete and ceilings are being installed this week. The new carpet was installed this week. The pendant light fixtures were delayed and should be installed in two weeks. The new interior storefront windows are installed, and the doors will be installed next week.

**Third Floor Buildout, Jordan Valley Innovation Center****Shanon Mitchell, Project Manager**

Metal wall framing continues. Mechanical ductwork, sprinkler work, electrical rough-in, and plumbing will start concrete floor coring this week for drains.

**Turf Replacement, Plaster Stadium****Bethany Henry, Project Manager**

This project has been awarded. Submittals for the project are in progress.

**Judith Enyeart Reynolds Complex****Michael Mardis, Project Manager**

The Grand Street Tunnel is open, and the temporary crosswalk has been removed. The Art Annex building demolition is wrapping up. The Art Annex concrete slab and foundation demolition will tentatively begin this week. The new sidewalk on the east side of Craig Hall opened this week.

**Phase II Renovation, Kampeter Health Sciences Hall****Eric Easter, Project Manager**

A preconstruction meeting was held this week. A site walkthrough will occur next week, and the contractor will begin mobilizing.