



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending April 25, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The punch list review for the link to the new addition and the auditorium is scheduled for mid-May. Mechanical & electrical commissioning continues. The architectural punch list continues as mechanical systems are not operational. Exterior hardscaping and site accessories installation is nearing completion. The West Mall restoration has commenced. MSU Telecommunications cabling is nearing completion. CRPM work has commenced. Window installation is scheduled to commence next week. For the existing building renovation, mechanical and electrical work continues. Plumbing and hydronic piping is complete. Interior wall patching has commenced. Exterior concrete patching and cleaning continues.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

The Contractor continues to work through punch list items. Landscaping work is in progress. Furniture installation has begun. Epoxy terrazzo floors have been added to the project and the installation should begin soon.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

The Job Order Contractor has submitted their work plan for review.

Replace Roof, Hammons Hall for the Performing Arts

Eric Easter, Project Manager

The new roof has been installed. All roofs have been coated. There are some minor punch list items to be completed.

Renovate Classrooms and Hallways, Greenwood Laboratory School **Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

Third Floor Buildout, Jordan Valley Innovation Center

Shanon Mitchell, Project Manager

Plumbing work continues above the ceiling on the 2nd floor for piping runs. The electrical wiring and conduit installation to the lights is progressing. HVAC VAV has been installed in the 2nd floor IT room, and VAV

installation has begun on the 3rd floor. Drywall tape and mud will begin after the water line is in place this week.

Turf Replacement, Plaster Stadium

Bethany Henry, Project Manager

Construction is underway. The new turf is being installed.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

Pier drilling is complete. Concrete grade beam work is underway. The sanitary sewer line excavation is beginning. Craig Hall asbestos abatement and demolition will begin mid-May.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

The sounds booths have been removed. The Contractor continues to clear additional abandoned piping from the ceilings. They will begin layout of the new walls next week. Demolition of the 4th floor office spaces has begun.

Replace Skylights, Plaster Student Union

Eric Easter, Project Manager

Skylights have been ordered, and a delivery date is not yet established. Roofing and skylight work is to be completed simultaneously, with an anticipated start date to occur after spring commencement.

Clifton M. Smart III Advancement Center

Michael Mardis, Project Manager

Subgrade fill is being installed for the building pad. The City Utilities existing electrical line runs diagonally through the site. It is being rerouted this week. The Contractor is preparing for underground chilled water work to start the beginning of May. The construction site camera is being installed next week.

Lighting Improvements, Plaster Stadium

Bethany Henry, Project Manager

Submittals for the project are in progress. Construction is anticipated to begin May 12.

Renovate Chick-Fil-A, Plaster Student Union

Chelsea Beck, Project Manager

This project has been awarded. A construction kick-off meeting will take place on April 30.