



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

**Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending April 4, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Punch list review for the link to the new addition and the auditorium is scheduled for mid-May. Mechanical & electrical commissioning continues. The permanent transformer is installed. The architectural punch list is nearing completion. Final painting at the link to the new addition is nearing completion. Stair guardrails installation is complete. Interior door and hardware installation is nearing completion. Exterior soffit rework is nearing completion. Roofing at the addition & auditorium is complete. Exterior hardscaping is nearing completion. Topsoil installation is complete. Planting is scheduled to commence next week. MSU Telecommunications cabling continues on all Levels. CRPM work has commenced. Gypsum board installation is complete. Painting has commenced. For the existing building renovation, mechanical and electrical rough-in continues. Plumbing and hydronic piping is complete. Interior wall patching has commenced. Exterior concrete patching and cleaning has commenced.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

The project punch lists have been issued to the contractor. Owner walkthroughs and corrective work is in progress. Landscaping work has begun. Furniture installation is scheduled for this month.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

The Job Order Contractor has submitted their work plan.

Renovate Locker Room, Hammons Student Center

Tanya Garretson, Project Manager

Work at the locker room and weight room has been completed. Construction at the three lobby storage areas is complete, pending keying. Final punch list review for the window film in the fourth storage area will occur this week.

Replace Roof, Hammons Hall for the Performing Arts

Eric Easter, Project Manager

The new roof has been installed. All other roofs that were to have a fluid applied coating have been completed except for roof G. Minor touch-ups will be completed next week along with roof G, weather permitting.

Renovate Classrooms and Hallways, Greenwood Laboratory School **Chelsea Beck, Project Manager**
Work in the hallways is nearly complete. Painting has started in the classroom.

Third Floor Buildout, Jordan Valley Innovation Center **Shanon Mitchell, Project Manager**
Drywall finishing is in progress. Work continues with electrical overhead rough-in, plumbing in-wall rough-in and above ceiling piping installation on the second floor, and HVAC spiral ductwork installation.

Turf Replacement, Plaster Stadium **Bethany Henry, Project Manager**
Construction is anticipated to begin next week. Construction will begin with removal of the existing turf and delivery of materials to the project site.

Judith Enyeart Reynolds Complex **Michael Mardis, Project Manager**
Weather delays this week. Pier pre-drilling continues. The drill rig arrived this week, pier drilling to commence as weather allows. Building mockup concrete footings are complete and formwork is being installed for the walls.

Phase II Renovation, Kampeter Health Sciences Hall **Eric Easter, Project Manager**
The Contractor has mobilized and demolition of the walls and electrical has begun. Demolition of mechanical, electrical, and plumbing will begin next week. The construction staging area has been setup.

Replace Skylights, Plaster Student Union **Eric Easter, Project Manager**
Skylights have been ordered, and a delivery date is not yet established. Roofing and skylight work is to be completed simultaneously, with an anticipated start date to occur after spring commencement.

Clifton M. Smart III Advancement Center **Michael Mardis, Project Manager**
Jobsite trailer installation is complete. The weather has delayed the asphalt removal. It will commence next week.

Lighting Improvements, Plaster Stadium **Bethany Henry, Project Manager**
Submittals for the project are in progress. Construction is anticipated to begin May 12.