



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending May 16, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The punch list review for the link to the new addition and the auditorium is scheduled for the end of May. Mechanical & electrical commissioning continues. The architectural punch list continues as mechanical systems are not completely operational. Exterior hardscaping is nearing completion and site accessories installation is complete. The West Mall restoration has commenced but delayed by the weather. MSU Telecommunications cabling is nearing completion. CRPM work is complete. Work on the auditoriums is nearing completion. For the existing building renovation, mechanical and electrical work continues. Plumbing and hydronic piping is complete. Interior wall patching has commenced. Exterior concrete patching and cleaning continues.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

Epoxy terrazzo floors have been added to the project and installation began this week.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

The Job Order Contractor has submitted their work plan for review and work is being scheduled. Wrapping up the Campus Construction Team work.

Replace Roof, Hammons Hall for the Performing Arts

Eric Easter, Project Manager

The new roof has been installed. All roofs have been coated. Minor punch list items are anticipated to be complete this week.

Renovate Classrooms and Hallways, Greenwood Laboratory School **Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

Third Floor Buildout, Jordan Valley Innovation Center

Shanon Mitchell, Project Manager

Plumbing work on the acid piping down to level one and into the basement continues. Electrical wiring and conduit installation to lights and occupancy sensors are progressing. Cabling for the fire alarm has begun. HVAC stainless ductwork installation continues. Drywall tape and mud work began this week.

Turf Replacement, Plaster Stadium**Bethany Henry, Project Manager**

The punch list review is scheduled for May 19. It is anticipated that the turf will be ready for use next week.

Judith Enyeart Reynolds Complex**Michael Mardis, Project Manager**

The concrete grade beam work is complete. Concrete wall stem walls are being poured. Excavation is underway for new storm water and sewer lines. Craig Hall asbestos abatement and demolition will begin next week.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

The new sound booth's location has been laid out and concrete has been cut. Wall layout is almost complete. Electrical and mechanical rough-in has begun. The fire sprinkler system will be removed starting this week. Demolition on the fourth-floor office spaces has begun.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

Skylights have been ordered, and a delivery date is not yet established. Roofing has begun. Half of the roof is removed and has a new base sheet. Progress may slow depending on the weather this week and next week. Skylights will be installed after the roof is completed. Interior drywall repair will occur after the skylights are installed.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Installation of the below slab gravel base is wrapping up. Rebar is being installed for the first section of concrete foundation at the northeast corner of the building. Underground chilled water valve installation is underway. The new sanitary sewer line is being installed between the Monroe Apartments and the new building.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

Construction has begun. The installation of the new lights on the two east poles is complete. Work on the three west light poles will continue next week.

Renovate Chick-Fil-A, Plaster Student Union**Chelsea Beck, Project Manager**

Demolition began this week.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

Roofing materials have been ordered. The project is scheduled to begin mid-summer. The exterior tuckpointing repairs will begin after the roofing is complete.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

A construction kick-off meeting occurred this week. The Contractor is mobilizing.