



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending May 23, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The punch list review for the link to the new addition and the auditorium is scheduled for next week. Mechanical & electrical commissioning continues. The architectural punch list continues as mechanical systems are not completely operational. Exterior hardscaping is nearing completion and site accessories installation is complete. The West Mall restoration has been delayed by the weather but scheduled to be completed by the end of next week. MSU Telecommunications cabling is complete. Work on the auditorium's audio-visual is scheduled to commence the first week of June. The auditorium seating installation is scheduled for mid-July. For the existing building renovation, mechanical and electrical work continues. Interior wall patching and painting have commenced. Exterior concrete patching and cleaning continues.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

The epoxy terrazzo floor installation continues. The exterior concrete panels have been cleaned. The contractor is working through some punch list items, and some of the work is on hold until the terrazzo floor work is complete.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

The Job Order Contractor will begin work the first week of June. The Campus Construction Team work is complete.

Replace Roof, Hammons Hall for the Performing Arts

Eric Easter, Project Manager

The new roof has been installed. All roofs have been coated. Punch list items have been repaired. The project is complete pending final inspection.

Renovate Classrooms and Hallways, Greenwood Laboratory School

Chelsea Beck, Project Manager

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

Third Floor Buildout, Jordan Valley Innovation Center**Shanon Mitchell, Project Manager**

Plumbing work for the airlines and deionized water is in progress. The Electrician is wiring and installing conduit for lighting in the conference room. HVAC stainless ductwork installation is completing this week, and the phoenix valves are being installed. Drywall tape and mud work continues.

Turf Replacement, Plaster Stadium**Bethany Henry, Project Manager**

This project is substantially complete.

Judith Enyeart Reynolds Complex**Michael Mardis, Project Manager**

The concrete stem walls are complete. The elevator pit foundation wall formwork is being installed. Excavation for the new storm water and sewer lines continues. Underslab electrical and plumbing rough-in continues. The Craig Hall asbestos abatement has commenced.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

The new sound booth's location has been laid out and concrete has been cut. Wall layout has begun along with electrical rough-in. Mechanical rough-in has begun. The fire sprinkler system will be removed starting next week. The Contractor has begun demolition on the fourth-floor office spaces. Demolition of the existing sprinkler system has begun, and existing mechanical, electrical, and plumbing items continue to be removed. Demolition has moved into the main hallway corridor.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

Skylights have been ordered, and a delivery date is not yet established. The existing roof has been removed. The new roof will have all the insulation base and cap sheets completed this week. The skylights will be installed after the roof is completed.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

The first section of concrete foundation has been poured. Footing formwork and rebar installation continue. Concrete wall formwork is being installed. Underground chilled water valve installation continues. The new sanitary sewer line work continues.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

Lights have been installed on all of the poles. Installation of the new wiring and infrastructure will continue.

Renovate Chick-Fil-A, Plaster Student Union**Chelsea Beck, Project Manager**

Demolition is complete. Wall and door framing has begun. Mechanical, electrical, and plumbing rough-in has begun.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

A kick-off meeting will be held next week. The Contractors are preparing to mobilize mid-summer.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

The Contractor is mobilizing. Initial demolition in Parking Lot 4 and in the pressbox will begin late this week.