



**Missouri  
State**

PLANNING DESIGN  
AND CONSTRUCTION

## Weekly Project Updates

**Planning, Design and Construction**  
**Burgess House**  
**736 S National Avenue**  
**Springfield, Missouri 65897**  
**(417) 836-5101**

[DesignandConstruction@Missouristate.edu](mailto:DesignandConstruction@Missouristate.edu)  
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

### Update for Week Ending May 2, 2025

#### **Addition & Renovation, Blunt Hall**

**Laura Derrick, Project Manager**

The punch list review for the link to the new addition and the auditorium is scheduled for the end of May. Mechanical & electrical commissioning continues. The architectural punch list continues as mechanical systems are not operational. Exterior hardscaping and site accessories installation is nearing completion. The West Mall restoration has commenced. MSU Telecommunications cabling is nearing completion. CRPM work and window installation have commenced. The installation of the demountable walls is scheduled to commence next week. Work on the auditoriums is nearing completion. For the existing building renovation, mechanical and electrical work continues. Plumbing and hydronic piping is complete. Interior wall patching has commenced. Exterior concrete patching and cleaning continues.

#### **Addition & Renovation, Kemper Hall**

**Shanon Mitchell, Project Manager**

The Contractor continues to work through punch list items. Landscaping work is nearly complete. Epoxy terrazzo floors have been added to the project and the installation should begin soon.

#### **Sidewalk Improvements, Springfield Campus**

**Laura Derrick, Project Manager**

The Job Order Contractor has submitted their work plan for review. Wrapping up the Campus Construction Team work.

#### **Replace Roof, Hammons Hall for the Performing Arts**

**Eric Easter, Project Manager**

The new roof has been installed. All roofs have been coated. The weather has delayed completion of minor punch list items.

#### **Renovate Classrooms and Hallways, Greenwood Laboratory School** **Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

#### **Third Floor Buildout, Jordan Valley Innovation Center**

**Shanon Mitchell, Project Manager**

Plumbing is complete above the ceiling on the 2nd floor for piping runs, and deionized water lines are being installed. Electrical wiring and installation of conduit to lights continues. HVAC VAV install in the 2nd floor IT

room is complete and awaiting controls programming. VAV installs continue and stainless ductwork install has begun. Drywall tape and mud will begin after the water line is in place this week.

**Turf Replacement, Plaster Stadium**

**Bethany Henry, Project Manager**

Construction is underway. The new turf is being installed.

**Judith Enyeart Reynolds Complex**

**Michael Mardis, Project Manager**

Weather delays are occurring. The concrete plant has no power due to the recent storm, pouring will resume next week. Concrete grade beam work is approximately 50% complete. The sanitary sewer line excavation has been delayed due to the weather. Craig Hall asbestos abatement and demolition will begin mid-May.

**Phase II Renovation, Kampeter Health Sciences Hall**

**Eric Easter, Project Manager**

The new sound booth's location has been laid out and concrete has been cut. Wall layout has begun along with electrical rough-in. The contractor has begun demolition on the fourth-floor office spaces.

**Replace Skylights, Plaster Student Union**

**Eric Easter, Project Manager**

Skylights have been ordered, and a delivery date is not yet established. Roofing will begin next week. It will take approximately 3 weeks to complete. Skylights will be installed after the roof is completed.

**Clifton M. Smart III Advancement Center**

**Michael Mardis, Project Manager**

Subgrade building pad fill installation continues. The City Utilities existing electrical line installation is complete. The Contractor is preparing for underground chilled water work to begin May 12, work will begin in Lot 9 to tie into the existing lines. The construction site camera has been installed.

**Lighting Improvements, Plaster Stadium**

**Bethany Henry, Project Manager**

Submittals for the project are in progress. Construction is anticipated to begin May 12.

**Renovate Chick-Fil-A, Plaster Student Union**

**Chelsea Beck, Project Manager**

The construction kick-off meeting occurred this week. A dust wall will go up on May 9 and demolition will begin the following week.