



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending May 9, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

The punch list review for the link to the new addition and the auditorium is scheduled for the end of May. Mechanical & electrical commissioning continues. The architectural punch list continues as mechanical systems are not completely operational. Exterior hardscaping and site accessories installation is nearing completion. The West Mall restoration has commenced but delayed by the weather. MSU Telecommunications cabling is nearing completion. CRPM work, window installation, and demountable walls installation have commenced. Work on the auditoriums is nearing completion. For the existing building renovation, mechanical and electrical work continues. Plumbing and hydronic piping is complete. Interior wall patching has commenced. Exterior concrete patching and cleaning continues.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

The Contractor continues to work through punch list items. Landscaping work is nearly complete. Epoxy terrazzo floors have been added to the project and mobilization and install is scheduled to begin next week.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

The Job Order Contractor has submitted their work plan for review and work is being scheduled. Wrapping up the Campus Construction Team work.

Replace Roof, Hammons Hall for the Performing Arts

Eric Easter, Project Manager

The new roof has been installed. All roofs have been coated. The weather has delayed the completion of minor punch list items.

Renovate Classrooms and Hallways, Greenwood Laboratory School **Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

Third Floor Buildout, Jordan Valley Innovation Center**Shanon Mitchell, Project Manager**

Plumbing work on the acid piping down to level 1 is in progress. Electrical wiring and conduit installation continues. HVAC VAV installation is complete, and stainless ductwork installation continues. Drywall installation is nearly complete for tape and mud work to begin.

Turf Replacement, Plaster Stadium**Bethany Henry, Project Manager**

Construction is underway. The new turf is being installed.

Judith Enyeart Reynolds Complex**Michael Mardis, Project Manager**

Weather delays are occurring. Concrete grade beam work is approximately 90% complete. Concrete wall formwork is being installed. The remaining tree root ball has been removed. Storm water work is starting along the west side of Craig Hall. Craig Hall asbestos abatement and demolition will begin next week.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

The new sound booth's location has been laid out and concrete has been cut. Wall layout, electrical rough-in, and mechanical rough-in has begun. The fire sprinkler system will be removed starting next week. Demolition on the fourth-floor office spaces has begun.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

Skylights have been ordered, and a delivery date is not yet established. Roofing began this week. It will take approximately 3 weeks to complete. Skylights will be installed after the roof is completed.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Weather delays are occurring. Building pad installation is wrapping up. Rebar is being delivered this week. Concrete foundation work will begin next week. The Contractor is preparing for underground chilled water work to begin next week, work will start in Lot 9 to tie into the existing lines.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

Submittals for the project are in progress. Construction is anticipated to begin next week.

Renovate Chick-Fil-A, Plaster Student Union**Chelsea Beck, Project Manager**

A dust wall will go up this week and demolition will begin next week.