



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

**Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending June 13, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical commissioning continues. Mechanical systems are not completely operational, completion expected next week. Exterior work is complete except for seeding. The West Mall restoration has commenced while being delayed by the weather. Audio-visual work will commence next week. The auditorium seating and instructor table installation is scheduled for mid-July. Final furnishings are being ordered. Research lab chairs have been installed. Furniture installation for the graduate student office is scheduled for mid-June. For the existing building renovation, mechanical and electrical work continues. Interior wall patching and painting continues. Exterior concrete patching and cleaning continues.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

The project is substantially complete. The Contractor is working through the remaining punch list items. The remaining furniture is scheduled to install in the coming weeks.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

The Job Order Contractor work is scheduled to commence next week.

Replace Roof, Hammons Hall for the Performing Arts

Eric Easter, Project Manager

The project is complete pending final inspection.

Renovate Classrooms and Hallways, Greenwood Laboratory School **Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

Third Floor Buildout, Jordan Valley Innovation Center

Shanon Mitchell, Project Manager

The deionized water and floor sink installations are complete. Conduit work for thermostats and controls is complete. Hot water is tied-in for the hydraulic lines, and the eye wash station install is in progress. Painting has begun.

Judith Enyeart Reynolds Complex**Michael Mardis, Project Manager**

The building concrete slab was poured this week. The black box theatre concrete slab will be poured late this week if the weather allows. Storm water and sewer line work continues between Karls Hall and Craig Hall. Craig Hall asbestos abatement is on hold this week due to the fire that occurred. Abatement will resume next week.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

Walls have been framed. Electrical/conduit work continues. Mechanical ductwork is being installed. The new fire sprinkler lines are being installed. Demolition on the 4th floor office spaces has begun. Demolition has moved into the main hallway corridor. The floor is being prepped for finishes. Drywall continues on one side of the walls.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

The new skylights are expected to be delivered mid-August. The new roof has been installed. The gravel flood coat will be installed after the skylights are installed.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Foundation work continues on the west side of the building. Foundation walls were poured on the east side of the building. Concrete wall waterproofing is being installed. Underground chilled water piping installation in lot 9 and across Florence Avenue is wrapping up. Testing is planned for next week.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

Installation of the new wiring and infrastructure continues.

Renovate Chick-Fil-A, Plaster Student Union**Chelsea Beck, Project Manager**

Insulation and drywall are complete. Ceiling grid and lighting have begun.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

A kick-off meeting will be held this week. The Contractors are preparing to mobilize mid-summer.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Boring across Grand Street for new power has begun. Installation of new underground conduits continues in parking lot 4. Demolition of lights in parking lot 4 is complete. In the press box, installation of new conduits and wiring continues.