



**Missouri  
State**

PLANNING DESIGN  
AND CONSTRUCTION

## Weekly Project Updates

**Planning, Design and Construction**  
**Burgess House**  
**736 S National Avenue**  
**Springfield, Missouri 65897**  
**(417) 836-5101**

[DesignandConstruction@Missouristate.edu](mailto:DesignandConstruction@Missouristate.edu)  
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

### Update for Week Ending June 27, 2025

#### **Addition & Renovation, Blunt Hall**

**Laura Derrick, Project Manager**

Mechanical & electrical commissioning continues. Completion for the mechanical systems is expected next week. The West Mall restoration is complete. Audio-visual work is complete. The auditorium seating and instructor table installation is scheduled for mid-July. Final furnishings are being ordered. Furniture installation for the graduate student office has commenced. For the existing building renovation, mechanical and electrical work continues. Interior wall patching and painting continues. Exterior concrete patching and cleaning continues.

#### **Addition & Renovation, Kemper Hall**

**Shanon Mitchell, Project Manager**

The project is substantially complete. The Contractor is working through the remaining punch list items. Furniture installation is in progress.

#### **Sidewalk Improvements, Springfield Campus**

**Laura Derrick, Project Manager**

The Job Order Contractor work has commenced. Sections of sidewalk to be replaced include Lot 25 at Bear Boulevard, Bear Shuttle Drive Bikeway at Scholars House and Harrison Street, Southeast Corner of Blair-Shannon House, South Side of West Mall at JQH Parkway, North Side of Ellis Hall, Lot 1 Center Sidewalk and Steps, Strong Hall Lot, Southwest Corner Plaster Stadium, and the East Side of Hill Hall.

#### **Replace Roof, Hammons Hall for the Performing Arts**

**Eric Easter, Project Manager**

The project is complete pending final inspection.

#### **Renovate Classrooms and Hallways, Greenwood Laboratory School** **Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

#### **Third Floor Buildout, Jordan Valley Innovation Center**

**Shanon Mitchell, Project Manager**

The VAV control valves, backflow preventers, poly tubing, lighting cable hangers, and fiberglass reinforced panels installation are complete. Painting continues throughout, and the epoxy floor coating work has begun.

in the labs. Electrical work is in progress in the conference room, and HVAC transfer air tie-in and control wiring for the phoenix valves is in progress.

#### **Judith Enyeart Reynolds Complex**

**Michael Mardis, Project Manager**

Concrete block installation has commenced at the northwest stairs. Underground building fire suppression installation continues. Underground sanitary line installation is wrapping up. Craig Hall asbestos abatement continues.

#### **Phase II Renovation, Kampeter Health Sciences Hall**

**Eric Easter, Project Manager**

Walls have been framed. Electrical/conduit work is complete. Lighting fixtures are being laid out. Mechanical ductwork is being installed. The new fire sprinkler lines are being installed. Demolition on the 4th floor office spaces is complete. Drywall continues. New exterior windows are being cut in.

#### **Replace Skylights, Plaster Student Union**

**Eric Easter, Project Manager**

The new skylights are expected to be delivered mid-August. The new roof has been installed. The gravel flood coat will be installed after the skylights are installed.

#### **Clifton M. Smart III Advancement Center**

**Michael Mardis, Project Manager**

Concrete walls are being formed and poured around the perimeter of the building. Underslab plumbing installation continues. Underground chilled water piping is wrapping up, and the Contractor is preparing for concrete and asphalt.

#### **Lighting Improvements, Plaster Stadium**

**Bethany Henry, Project Manager**

Installation of the new data communication wiring will be complete this week. The Contractor is working on programing the light show to the selected music clips. It is anticipated that light start-up will occur next week.

#### **Renovate Chick-Fil-A, Plaster Student Union**

**Chelsea Beck, Project Manager**

Ceiling grid installation is complete, and lighting has begun. Low voltage and millwork installation will commence next week.

#### **Replace Roof and Tuckpointing, Suvilla Tower**

**Eric Easter, Project Manager**

A kick-off meeting was held last week. The Contractors are preparing to mobilize in August.

#### **Infrastructure Support for Broadcasting, Plaster Stadium**

**Bethany Henry, Project Manager**

Boring across Grand Street for new power continues. The City Utilities utility vault has been set on the south side of Grand Street. Installation of new underground conduits for the parking lot lights will occur this week. New roofing is being installed on the press box roof.

#### **Renovation, Cheek Hall**

**Adam Shuler, Project Manager**

Construction in phase 1 areas (basement, east side of first floor, and mezzanine) is underway and will continue until Spring of 2026. Construction fencing on the north side of the building has been installed. Demolition of flooring on the mezzanine is complete. The demolition of flooring in the basement is nearing completion and the demolition of flooring in the first-floor lobby will begin next week. Construction in phase 2 areas (west side of first floor and second floor) will begin in Spring of 2026.