



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending June 6, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical commissioning continues. Mechanical systems are not completely operational, completion expected in the coming weeks. Exterior hardscaping and site accessories installation is nearly complete. The West Mall restoration has been delayed by the weather. Audio-visual work will commence next week. The auditorium seating and instructor table installation is scheduled for mid-July. Final furnishings are being ordered. Research lab chairs have been installed. Furniture installation for the graduate student office is scheduled for mid-June. For the existing building renovation, mechanical and electrical work continues. Interior wall patching and painting continues. Exterior concrete patching and cleaning continues.

Addition & Renovation, Kemper Hall

Shanon Mitchell, Project Manager

The epoxy terrazzo floor installation is complete. The Contractor is working through some punch list items that were on hold during the terrazzo floor install. The remaining furniture is scheduled to install in the coming weeks.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

The Job Order Contractor work is scheduled to commence mid-June. The Campus Construction Team work is complete.

Replace Roof, Hammons Hall for the Performing Arts

Eric Easter, Project Manager

The project is complete pending final inspection.

Renovate Classrooms and Hallways, Greenwood Laboratory School **Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

Third Floor Buildout, Jordan Valley Innovation Center

Shanon Mitchell, Project Manager

Plumbing work for the deionized water continues, and the floor sink installation has begun. Conduit work for control wiring has begun. Drywall finish is complete, and ceiling dryfall painting has begun.

Judith Enyeart Reynolds Complex**Michael Mardis, Project Manager**

Weather delays are occurring. Under slab mechanical, electrical, and plumbing rough-in is complete. Preparation for the slab pour is complete. The slab pour has been delayed due to the weather but is scheduled for next week. Storm water and sewer line work continues. Excavation has commenced for the Craig Hall addition. Craig Hall asbestos abatement continues.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

The new sound booth's location has been laid out and concrete has been cut. Wall layout continues along with electrical & mechanical rough-in. The new fire sprinkler lines are being installed. They have begun demolition on the 4th floor office spaces. Demolition has moved into the main hallway corridor. Trenches have been filled. Drywall has begun.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

The new skylights are expected to be delivered mid-August. The new roof has been installed. The gravel flood coat will be installed after the skylights are installed.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Weather delays are occurring. Foundation work continues, the east side of the building is 90% complete. Underground chilled water piping installation continues. The new sanitary sewer line work is 80% complete.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

All new lights have been installed. Installation of the new wiring and infrastructure continues.

Renovate Chick-Fil-A, Plaster Student Union**Chelsea Beck, Project Manager**

Wall and door framing is complete. Mechanical, electrical, and plumbing rough-in is complete. Insulation and drywall have commenced.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

The project has been awarded. A kick-off meeting will occur in early June. The Contractors are preparing to mobilize mid-summer.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Initial demolition for new underground conduits has begun in parking lot 4. A construction fence has been erected in areas where new city power will be installed. Demolition in the press box is complete. Framing for the new IT closet has begun.