



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending July 25, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical & electrical commissioning is nearing completion. The installation of the auditorium seats has commenced. Final furnishings have been ordered. Furniture installation for the graduate student office will be completed by the end of July. For the existing building renovation, mechanical and electrical work continues. Interior wall patching and painting is complete. Ceiling patching and painting are nearing completion. Exterior concrete patching and cleaning are nearing completion. Phase 2A move-in will commence next week.

Sidewalk Improvements, Springfield Campus

Laura Derrick, Project Manager

The Job Order Contractor work continues. Sections of sidewalk to be replaced include Lot 25 at Bear Boulevard, Bear Shuttle Drive Bikeway at Scholars House and Harrison Street, Southeast Corner of Blair-Shannon House, South Side of West Mall at JQH Parkway, North Side of Ellis Hall, Lot 1 Center Sidewalk and Steps, Strong Hall Lot, Southwest Corner Plaster Stadium, and the East Side of Hill Hall.

Renovate Classrooms and Hallways, Greenwood Laboratory School

Chelsea Beck, Project Manager

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

Third Floor Buildout, Jordan Valley Innovation Center

Shanon Mitchell, Project Manager

Painting touch-ups are occurring throughout the project and carpet installation is complete. Lighting installation continues in the corridors, labs, and conference room. Door hardware installations are progressing.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

The concrete block installation continues at the northwest stairs and elevator shaft. The Craig Hall addition foundation work will begin next week. Renovation work has commenced within Craig Hall while demolition continues. The existing blinds on the third floor of Craig Hall have been removed, awaiting the installation of new roller shades.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

Walls have been framed. Electrical/conduit work is complete. Work is in progress with the lighting fixtures. Mechanical ductwork is being installed. The fire sprinkler system has been installed. Demolition on the 4th floor office spaces is complete. Framing on the 4th floor has begun. Drywall is being finished on the first floor. The drop ceiling is being installed. New exterior windows continue to be installed. Painting will begin next week. Store fronts will be installed later this month.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

The new skylights are expected to be delivered mid-August. The new roof has been installed. The capstones have been sealed. The gravel flood coat will begin next week, with additional flood coat being applied after the skylights are installed.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Underslab plumbing and electrical installation continues. Concrete wall installation is wrapping up. Elevator shaft concrete block installation continues. Installation of the fiber optic pathway from the Monroe Apartments continues. Underground chilled water line work is wrapping up.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

The field lights are operational. Programing for the emergency lights and security lights continues. Light levels on the field will be tested next week.

Renovate Chick-Fil-A, Plaster Student Union**Chelsea Beck, Project Manager**

All construction work will be completed this week. Equipment has arrived and awaiting installation. A punch list review and signage installation will occur next week.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

The Contractors are preparing to mobilize in August.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Boring across Grand Street for new power to the east of the stadium has begun. Footings and rebar for the new concrete sign wall are in place. Installation of new underground conduits for power continues in parking lot 4. New roofing has been installed on the press box roof. Paint and new light installation in the press box is complete. The majority of the new conduits for the broadcasting infrastructure within the stadium have been installed. Installation of new AV wiring in these conduits will begin in the next couple of weeks.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

Construction in phase 1 areas (basement, east side of first floor, and mezzanine) is underway and will continue until Spring of 2026. Demolition on the mezzanine level is underway, and walls are being removed this week. Demolition of the area under the mezzanine has begun and will continue for several weeks. The basement floors are getting a grind and polish which will be complete next week. Construction in phase 2 areas (west side of first floor and second floor) will begin in Spring of 2026.