



**Missouri  
State**

PLANNING DESIGN  
AND CONSTRUCTION

## Weekly Project Updates

**Planning, Design and Construction**  
**Burgess House**  
**736 S National Avenue**  
**Springfield, Missouri 65897**  
**(417) 836-5101**

[DesignandConstruction@Missouristate.edu](mailto:DesignandConstruction@Missouristate.edu)  
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

### Update for Week Ending August 1, 2025

#### **Addition & Renovation, Blunt Hall**

**Laura Derrick, Project Manager**

Mechanical & electrical commissioning is nearing completion. The installation of the auditorium seats has commenced. Final furnishings have been ordered. Furniture installation for the graduate student office is nearing completion. For the existing building renovation, mechanical and electrical work continues. Interior wall patching and painting is complete. Ceiling patching and painting are nearing completion. Exterior concrete patching and cleaning are nearing completion. Phase 2A teaching labs move-in has commenced.

#### **Sidewalk Improvements, Springfield Campus**

**Laura Derrick, Project Manager**

The Job Order Contractor work is nearing completion. Sections of sidewalk include Lot 25 at Bear Boulevard, Bear Shuttle Drive Bikeway at Scholars House and Harrison Street, Southeast Corner of Blair-Shannon House, South Side of West Mall at JQH Parkway, North Side of Ellis Hall, Lot 1 Center Sidewalk and Steps, Strong Hall Lot, Southwest Corner Plaster Stadium, and the East Side of Hill Hall.

#### **Renovate Classrooms and Hallways, Greenwood Laboratory School**

**Chelsea Beck, Project Manager**

Work in the hallways is nearly complete. Work continues on the current classroom renovation.

#### **Third Floor Buildout, Jordan Valley Innovation Center**

**Shanon Mitchell, Project Manager**

Painting touch-ups are occurring throughout the project and carpet installation is complete. Lighting installation continues in the corridors, labs, and conference room. Door hardware installations are progressing.

#### **Judith Enyeart Reynolds Complex**

**Michael Mardis, Project Manager**

The concrete block installation continues at the northwest stairs and elevator shaft. The Craig Hall addition foundation work has begun. Renovation work has commenced within Craig Hall while demolition continues. The existing blinds on the third floor of Craig Hall have been removed, awaiting the installation of new roller shades.

**Phase II Renovation, Kampeter Health Sciences Hall****Eric Easter, Project Manager**

Walls have been framed. Electrical/conduit work is complete. Work is in progress with the lighting fixtures. Mechanical ductwork is being installed. The fire sprinkler system has been installed. Demolition on the 4<sup>th</sup> floor office spaces is complete. Drywall has begun on the 4<sup>th</sup> floor. Drywall is being finished on the 1<sup>st</sup> floor. The drop ceiling is being installed. Painting has begun on the 1<sup>st</sup> floor. New exterior windows have been cut in, waiting on the frames. Store fronts will be installed mid-August.

**Replace Skylights, Plaster Student Union****Eric Easter, Project Manager**

The new skylights are expected to be delivered mid-August. The new roof has been installed. The capstones have been sealed. The gravel flood coat has been completed. An additional flood coat will be applied after the skylights are installed.

**Clifton M. Smart III Advancement Center****Michael Mardis, Project Manager**

Underslab plumbing and electrical installation continues. Concrete wall installation is wrapping up. Elevator shaft concrete block installation is complete. Installation of the fiber optic pathway from the Monroe Apartments continues. Underground chilled water line work is almost complete.

**Lighting Improvements, Plaster Stadium****Bethany Henry, Project Manager**

The field lights are operational. Light levels on the field will be tested next week.

**Renovate Chick-Fil-A, Plaster Student Union****Chelsea Beck, Project Manager**

Equipment is being installed. Work continues on punch list items, and signage installation is complete.

**Replace Roof and Tuckpointing, Suvilla Tower****Eric Easter, Project Manager**

The Contractors are preparing to mobilize in August.

**Infrastructure Support for Broadcasting, Plaster Stadium****Bethany Henry, Project Manager**

Boring across Grand Street for new power east of the stadium is underway. Formwork for the new concrete sign wall will be completed next week. Electrical equipment is being set in lot 4. The new roofing system has been completed on the press box. Painting and light installation inside the press box are complete. Installation of new broadcasting equipment within the stadium is in progress. Pulling new AV wiring through the conduits and equipment will begin in the coming weeks.

**Renovation, Cheek Hall****Adam Shuler, Project Manager**

Demolition on the mezzanine level is ongoing and most of the walls have been removed on the south end. Demolition of the area under the mezzanine has begun with ceilings being removed and will continue for several weeks. The basement floors are getting a grind and polish which is nearly complete. Wall patching and painting in the basement will occur next week. Construction in phase 1 areas (basement, east side of first floor, and mezzanine) is underway and will continue until Spring of 2026. Construction in phase 2 areas (west side of first floor and second floor) will begin in Spring of 2026.