



**Missouri  
State**

PLANNING DESIGN  
AND CONSTRUCTION

## Weekly Project Updates

**Planning, Design and Construction  
Burgess House  
736 S National Avenue  
Springfield, Missouri 65897  
(417) 836-5101**

[DesignandConstruction@Missouristate.edu](mailto:DesignandConstruction@Missouristate.edu)  
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

### Update for Week Ending September 12, 2025

#### **Addition & Renovation, Blunt Hall**

**Laura Derrick, Project Manager**

Mechanical and electrical commissioning is complete except for two items which will be completed in the next two weeks. Final furnishings installation continues. Furniture installation for the graduate student office is to be completed in September. Interior building signage has been removed due to fabrication issues. The monument sign installation is complete. The dedication of the new addition will occur on September 12. For the existing building renovation, Level 2 & 3 South are substantially complete except for office ceilings and corridors. Mechanical & electrical continues on Level 2 North and Level 1. Air handling units start-up and commissioning has commenced. Wall patching and painting have commenced on Level 2 North and Level 1. Phase 2B (Levels 2 & 4 North and Level 1) are scheduled to be completed in December.

#### **Third Floor Buildout, Jordan Valley Innovation Center**

**Shanon Mitchell, Project Manager**

The punch list review is taking place this week, and substantial completion will be issued.

#### **Judith Enyeart Reynolds Complex**

**Michael Mardis, Project Manager**

Steel erection continues. Craig Hall addition concrete wall formwork is being installed. Craig Hall underslab mechanical, electrical, and plumbing rough-in continues. Framing is complete in the second floor acting studio and costume storage area.

#### **Phase II Renovation, Kampeter Health Sciences Hall**

**Eric Easter, Project Manager**

The exterior windows are being installed. Electrical/conduit work is complete. Work is in progress with the lighting fixtures. Ceiling dry fall is complete. Painting is progressing on the first floor. The cable trays are installed. The fourth floor walls are being painted. The drop ceiling is being installed. Store fronts have been installed.

#### **Replace Skylights, Plaster Student Union**

**Eric Easter, Project Manager**

All skylights have been installed, the demoed material will be removed this week, and the completion of the roof will take place next week.

**Clifton M. Smart III Advancement Center****Michael Mardis, Project Manager**

Steel erection will continue through mid-September. Exterior wall framing for the event center is starting next week. Mockup concrete foundation work is complete.

**Lighting Improvements, Plaster Stadium****Bethany Henry, Project Manager**

The field lights are operational, and training has been completed. Minor adjustments to the egress fixtures are currently in progress.

**Replace Roof and Tuckpointing, Suvilla Tower****Eric Easter, Project Manager**

The Contractor has installed the swing stage, and has begun the resealing of the window.

**Infrastructure Support for Broadcasting, Plaster Stadium****Bethany Henry, Project Manager**

Final termination of wiring infrastructure is in process. Punch list items are being corrected.

**Renovation, Cheek Hall****Adam Shuler, Project Manager**

The basement selective demolition for the new electrical room has been completed. The remaining abatement of flooring materials was completed this week. Saw cutting slab and plumbing rough-in will begin on the first floor at the end of this week. Mezzanine framing and overhead mechanical, electrical, and plumbing rough-in will be completed in the coming weeks.