



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending September 19, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical and electrical commissioning is complete except for two items which will be completed in the next week. Final furnishings installation to be completed in early October. Furniture installation for the Graduate Student Office is complete. Interior building signage and monument signage final installation are pending. Re-planting is complete. For the existing building renovation, Level 2 & 3 South are substantially complete except for office ceilings and corridors. Mechanical & electrical work continues on Level 2 North and Level 1. Air handling units start-up and commissioning has commenced. Wall patching and painting have commenced on Level 2 North and Level 1. Phase 2B (Levels 2 & 4 North and Level 1) are scheduled to be completed in December.

Third Floor Buildout, Jordan Valley Innovation Center

Shanon Mitchell, Project Manager

This project is substantially complete.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

Steel detailing continues. Crane mechanical issues have stopped large steel erection for the last week. The crane company is working on repairs. Shoring has been installed for erecting the steel cantilever. Craig Hall addition concrete wall formwork continues. Craig Hall underslab mechanical, electrical, and plumbing rough-in continues. Electrical rough-in continues in the second-floor acting studio and costume storage area. Excavation continues within Craig Hall for the new ADA ramp on the north side of Cogger Theatre.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

The exterior windows are being installed. Electrical/conduit work is complete. Work is in progress with the lighting fixtures. Ceiling dry fall is complete. Painting is progressing on the first floor. The cable trays are installed. The fourth-floor walls are being painted. The drop ceiling is being installed. Store fronts have been installed. The floor is being prepared for carpeting in the coming weeks.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

All skylights have been installed, and the demoed material will be removed. The additional roof work will be completed this week.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Major steel erection is complete. Steel detailing/decking continues. The exterior event center wall framing has commenced. Interior concrete block wall installation continues.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

Minor adjustments to the egress fixtures are scheduled to be completed over fall break.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

The Contractor has installed the swing stage and has begun the resealing of the window on the west and south side.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Lot 4 is now open for parking. Underground electric infrastructure is in place on Carrington Drive. Modifications to broadcast wiring are in process. Punch list items are being corrected.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

The first-floor saw-cutting and concrete removal at the plumbing trenches is complete. The fan coil unit condensate rough-in will begin next week. Vertical stud framing is also underway at Level 1. Drywall installation has begun at the Mezzanine Level and overhead and in-wall mechanical, electrical, and plumbing rough-in continues at the Mezzanine Level. The basement selective demolition for the new electrical room has been completed.

Update Elevators 24,25 & 26 Hammons House**Eric Easter, Project Manager**

This project has been awarded to the General Contractor.