



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending September 26, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical and electrical commissioning is complete except for two items which are scheduled to be completed this week. Final furnishings installation to be completed in early October. Interior building signage and monument signage final installation are pending review. For the existing building renovation, Level 2 & 3 South are substantially complete except for office ceilings and corridors. Mechanical & electrical work continues on Level 2 North and Level 1. Air handling units start-up and commissioning has commenced. Wall patching and painting have commenced on Level 2 North and Level 1. Phase 2B (Levels 2 & 4 North and Level 1) are scheduled to be completed in December.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

Steel erection has resumed, working on the eastside cantilever. Craig Hall addition concrete wall foundation wall work continues. Craig Hall underslab mechanical, electrical, and plumbing rough-in is wrapping up. Electrical rough-in is wrapping up in the second floor Acting Studio and Costume Storage Area. Excavation continues within Craig Hall for the new ADA ramp on the north side of Coger Theatre.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

The exterior windows are complete. Electrical/conduit work is complete. Work for the lighting fixtures is complete. Ceiling dry fall is complete. Painting is progressing on the first floor. The cable trays are installed. Data wiring is being pulled and terminated into the boxes. The fourth-floor walls are being painted. The drop ceiling is being installed. Store fronts have been installed. Floor prep continues.

Replace Skylights, Plaster Student Union

Eric Easter, Project Manager

All skylight and roof work has been completed. Drywall repairs are being scheduled.

Clifton M. Smart III Advancement Center

Michael Mardis, Project Manager

Steel detailing/decking installation continues. Wall framing continues on the west side of the building. Interior concrete block wall installation is complete.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

Minor adjustments to the egress fixtures are scheduled to be completed over fall break.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

The Contractor has installed the swing stage and has begun the resealing of the window on the west and south side.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Modifications to broadcast wiring are in process. Punch list items are being corrected.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

The first-floor concrete removal and preparation at the plumbing trenches is complete. Mechanical, electrical, and plumbing rough-in is nearing completion at the Mezzanine Level. Vertical stud framing is underway at Level 1 and will be complete soon. Drywall installation is underway at the Mezzanine Level.

Update Elevators 24,25 & 26 Hammons House**Eric Easter, Project Manager**

This project has been awarded to the General Contractor.