



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

**Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending September 5, 2025

Addition & Renovation, Blunt Hall

Laura Derrick, Project Manager

Mechanical and electrical commissioning is complete except for two items which will be completed in the next two weeks. Final furnishings installation continues. Furniture installation for the graduate student office is to be completed in September. Interior building signage has been removed due to fabrication issues. The monument sign is pending. Replanting will commence next week. For the existing building renovation, Level 2 & 3 South are substantially complete except for office ceilings and corridors. Mechanical & electrical continues on Level 2 North and Level 1. Air handling units start-up and commissioning has commenced. Wall patching and painting have commenced on Level 2 North and Level 1. Phase 2B (Levels 2 & 4 North and Level 1) are scheduled to be completed in December.

Third Floor Buildout, Jordan Valley Innovation Center

Shanon Mitchell, Project Manager

A solution has been approved for the concrete floor cracks in the labs. A new substantial completion date and punch list walkthrough has been scheduled for next week.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

Steel erection will continue through September. Craig Hall addition foundation work continues. Craig Hall underslab mechanical, electrical, and plumbing rough-in continues. Framing is wrapping up in the second floor acting studio and costume storage area. The Contractor is prepping to cut the opening in the west wall of Cogger Theatre for the new addition.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

The exterior windows are being installed. Electrical/conduit work is complete. Work is in progress with the lighting fixtures. Ceiling dry fall is complete. Painting is progressing on the first floor. The cable trays are installed. The fourth floor walls are being painted. The drop ceiling is being installed. Store fronts have been installed.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

Two of the three skylights have been installed. They will complete installation by this weekend. The demoed material will be removed from the roof next week, along with the completion of the roofing.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Steel erection will continue through mid-September.

Lighting Improvements, Plaster Stadium**Bethany Henry, Project Manager**

The field lights are operational, and training has been completed. Minor adjustments to the egress fixtures are currently in progress.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

The Contractors will mobilize next week.

Infrastructure Support for Broadcasting, Plaster Stadium**Bethany Henry, Project Manager**

Parking lot sealing and striping is in progress. Final termination of wiring infrastructure is in process. Punch list items are being corrected.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

Demolition on the first floor is complete, and the remaining abatement is being completed this week. Saw cutting slab and plumbing rough-in will begin on the first floor next week. Mezzanine framing and overhead mechanical, electrical, and plumbing rough-in is wrapping up next week. The basement selective demolition for the new electrical room has been completed.