



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

**Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101**

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending February 13, 2026

Addition & Renovation, Blunt Hall

For the building addition (Phase I):

Mechanical & electrical commissioning has resumed as the graphics issues have been resolved. Final testing is scheduled for mid-February. Final installation for the monument signage lighting is scheduled for mid-February. Additional items in progress include furnishings, auditorium lighting, and miscellaneous lab equipment. Delivery dates are scheduled for early March.

Laura Derrick, Project Manager

For the existing building renovation (Phase II):

- Level 1: Mechanical/Electrical work is complete except for commissioning. The last room was finished this week. Door/hardware is scheduled to be complete in the coming weeks.
- Level 2: Card access installation is near completion and ready for readers and testing. Door/hardware is near completion. Mechanical/Electrical work is complete except for commissioning.
- Level 3 South: Card access installation commenced this week. Door/hardware installation is near completion.
- Level 3 North: Demolition is complete. Mechanical/Electrical work has commenced.
- Level 4 North: A punch list review is scheduled for mid-February. Mechanical/Electrical work is near completion. Finish painting & ceilings are near completion.
- Level 4 South: Work is scheduled to commence in late February.
- Roofing has commenced and is near completion on the north side. Delayed due to weather.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

The Craig Hall under slab ductwork replacement is wrapping up at the north side of the lobby. Craig Hall terrazzo installation has commenced. Craig Hall second floor drywall is complete. The new building's exterior water proofing is wrapping up. The new building interior framing continues. The new building mechanical, electrical, and plumbing rough-in continues. The new building masonry veneer installation continues at the north façade. The new building curtainwall is being installed throughout the building.

Phase II Renovation, Kampeter Health Sciences Hall**Eric Easter, Project Manager**

The 4th floor is complete and the office furniture has been installed. The 1st floor clinic area is complete. There are some wall coverings that need to be installed due to a manufacturer's error. The wall coverings will be delivered in early March. The air handling unit installation is complete. They are completing a test and balance. Work on the 2nd and 3rd floor offices has begun. The clinic is operational. Work on punch list items will continue while the clinic is operational.

Replace Skylights, Plaster Student Union**Eric Easter, Project Manager**

The contractor is currently working on a few punch list items.

Clifton M. Smart III Advancement Center**Michael Mardis, Project Manager**

Interior framing continues along the main first floor corridor and offices. Drywall work continues around the Event Hall and at the second-floor offices. Event Hall acoustical ceiling panel installation has commenced. Interior electrical, mechanical, and plumbing rough-in continue throughout the building. Glass installation continues around the building exterior. Exterior terracotta cladding sub framing installation continues around the building. Temporary heating is in use.

Replace Roof and Tuckpointing, Suvilla Tower**Eric Easter, Project Manager**

Work on the exterior is expected to be completed this month. Crews have moved to the last section on the north and west sides of the building. The remaining lighting protection was installed down the face of the building. The roof replacement will begin in March, weather pending.

Renovation, Cheek Hall**Adam Shuler, Project Manager**

The storefront framing has been installed, and glass will be installed next week. Ceilings installation is mostly complete in all office areas. Fire alarm devices are installed in the office areas and painting in offices is almost complete. The flooring installation is complete in office areas. Door and door hardware installation is almost finished. The mezzanine wall in the lobby has been removed, and structural steel installation is complete.

Update Elevators 24, 25 & 26, Hammons House**Eric Easter, Project Manager**

The elevator contractor continues to make site visits for verifications. Submittal review continues.

Renovate Suite 113, Carrington Hall**Tanya Garretson, Project Manager**

Electrical grounding is complete, while other electrical work is ongoing (approximately 50% complete). Wall framing and duct installation is mostly complete. Wall skimming and plasterwork are ongoing. Pipe installation and insulation will begin soon in the hallway and suite.

Drago Hall Renovation, West Plains**Shanon Mitchell, Project Manager**

Metal wall framing is complete. Insulation and drywall installation have started. HVAC and plumbing work continue. Fencing and gate are installed. Submittal reviews are in progress. Anticipated project completion is at the end of the Spring 2026 semester.

Exterior Ledges Repair, Freudenberger and Blair-Shannon House **Shanon Mitchell, Project Manager**

The concrete path and repair work on the courtyard side of the east and south elevations of Freudenberger House continue. Contractors will be proceeding with the painting portion of their work as temperatures allow. Work will continue into the summer.