



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending August 21, 2026

Building Renovation, Blunt Hall (Phase II)

Laura Derrick, Project Manager

- Level 1, 2, 3, and 4: Mechanical/Electrical are complete. Final commissioning schedule will be determined this week.
- Existing fume hood installation and controls are complete and functioning.
- All offices, labs and support spaces are complete except for one storage area being utilized by construction.
- Punchlist items are nearly complete, and work related to occupancy of rooms was completed prior to the start of classes.
- Exterior: Lot 18A rework continues.
- Other: Irrigation system corrections are near completion.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

In Craig Hall the interior acoustical wood panel installation continues in Coger Theatre. Terrazzo floor polishing continues. Exterior landscaping installation continues at the west side of the new building. Paver installation is complete on the west side of the new building and sidewalk formwork installation is nearly complete between the new building and Craig Hall. Casework installation continues throughout the new building. Final wall painting continues on the second floor and audio-visual installation continues in the Black Box Theatre. Installation of the new sprung floor has commenced on the second floor, and the main exterior metal cladding installation is complete, awaiting final closure pieces.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

The project is substantially complete. We are pursuing some additional upgrades to the facility with remaining contingency funds.

Clifton M. Smart III Advancement Center

Michael Mardis, Project Manager

The maroon exterior terracotta cladding installation is nearing completion at the south elevation. Wood wall panel installation continues in Traditions Hall. Glass railing and handrail installation continues. Final terrazzo grind and polishing remain to be completed. The feature wall installation has commenced in the lobby, Room 109. Carpet installation continues in the Event Center and carpet installation in the Executive Board Room

and Bears Den is nearly complete. Commercial appliances have been installed in the catering kitchen. First and second floor office desk and cubicle installation has commenced. Exterior wood soffit panel installation continues, as well as grading for the new sidewalk and ramps located on the south side of the building.

Renovation, Cheek Hall

Adam Shuler, Project Manager

New wayfinding signage in phase 1 areas was installed last week. Wall framing and drywall installation is nearly complete on level 1, and MEP rough-in is underway. The air handler units have been installed in the level 2 mechanical room and ductwork is being adjusted to fit the layout. MEP rough-in on level 2 is on-going and ceiling grid installation is complete. Fire alarm updates for the entire building will be completed this week.

Update Elevators 24, 25 & 26, Hammons House

Eric Easter, Project Manager

The elevator has passed inspection and is in use. The cab finishes are to be installed next week. Elevator 25 will also be taken offline next week.

Correct Water Infiltration, Strong Hall

Eric Easter, Project Manager

The Contractor continues work on Strong Hall. They have completed work on the roof and 4th floor and will work their way around the building utilizing smaller lifts. The work is anticipated to be complete by October.

Renovate Rooms 422 & 424, Carrington Hall

Tanya Garretson, Project Manager

Construction began this week and electrical work is ongoing.

Exterior Renovation, Glass Hall

Shanon Mitchell, Project Manager

The project construction kick-off meeting was held on August 12. The General Contractor is working on submittals and a logistics schedule for the building. Roof work and precast cleaning and caulking are anticipated to start in October. The window replacement scope of the project is anticipated to start in December, pending shipment of materials.