



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<http://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending August 28, 2026

Building Renovation, Blunt Hall (Phase II)

Laura Derrick, Project Manager

- Level 1, 2, 3, and 4: Mechanical/Electrical are complete. A final commissioning schedule continues to be determined. Issues with programming persist as reporting is provided. All offices, labs and support spaces are complete except for one storage area being utilized by construction. Punchlist items are near full completion.
- Exterior: Lot 18A rework is near completion.
- Other: Irrigation system corrections are near completion.

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

In Craig Hall the interior acoustical wood panel installation in Coger Theatre continues. Terrazzo floor polishing continues. The exterior concrete ribbon wall installation continues throughout the site. The sidewalk has been poured between the new building and Craig Hall and the ramp grading at Craig Hall is underway. Casework installation at the new building is nearly complete throughout the building and audio-visual installation continues in the Black Box Theatre. The new sprung dance floor installation continues on the second floor, and the main exterior metal cladding installation is complete, awaiting final closure pieces. Interior wood panel installation continues, and the performance classroom mirror installation has commenced. Storefront and glass have been installed at the second-floor classrooms and concrete slab polishing has commenced.

Phase II Renovation, Kampeter Health Sciences Hall

Eric Easter, Project Manager

The project is substantially complete. We are pursuing some additional upgrades to the facility with remaining contingency funds. The contractor has been making repairs for reported items identified in recent weeks.

Clifton M. Smart III Advancement Center

Michael Mardis, Project Manager

The maroon exterior terracotta cladding installation is nearing completion at the south elevation. Wood wall panel installation continues in Traditions Hall. Glass railing and handrail installation are nearly complete. Final terrazzo grind and polishing is nearly complete. The lobby, Room 109 feature wall installation continues, and the carpet installation is nearing completion in the Event Center. The Ursa Major light fixture has been installed and the bear head light fixture in the Bears Den is being installed. The first and second floor office

desk and cubicle installation continues. Exterior wood soffit panel installation is complete. Topsoil is now in place at the Event Lawn and irrigation installation continues at the East Lawn.

Renovation, Cheek Hall

Adam Shuler, Project Manager

Wall framing and drywall installation continues on level 1, and MEP rough-in is underway. New mechanical units have been installed on level 2 and ductwork is being adjusted to fit the layout. MEP rough-in on level 2 is on-going and ceiling grid installation is complete. Fire alarm updates were completed last week, and the entire building is now using the new fire alarm panel. The new lighted department signs have been installed in the lobby.

Update Elevators 24, 25 & 26, Hammons House

Eric Easter, Project Manager

Elevator 25 will be taken offline this week, and the contractor will be back on-site next week to begin demolition. The staging area in the parking lot will be recaptured this week.

Correct Water Infiltration, Strong Hall

Eric Easter, Project Manager

The Contractor continues work on Strong Hall. They have completed work on the roof and 4th floor and will work their way around the building utilizing smaller lifts. They are currently working on the third-floor areas. The work is anticipated to be complete by October.

Renovate Rooms 422 & 424, Carrington Hall

Tanya Garretson, Project Manager

Electrical work continues. Coordination meetings are ongoing with Networking and Telecommunications regarding data and technology. Construction progress meetings began this week.

Exterior Renovation, Glass Hall

Shanon Mitchell, Project Manager

The General Contractor is working on submittals and a logistics schedule for the building. Roof work and precast cleaning and caulking are anticipated to start in October. The window replacement scope of the project is anticipated to start in December, pending shipment of materials.