



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<https://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending September 25, 2026

Judith Enyeart Reynolds Complex

In Craig Hall, the terrazzo floor polishing is nearly complete and interior steel panel installation continues. The exterior ramp, stair and site work continues. In the new building, wood cladding is complete on the west side, and the large double door frame installation has commenced.

Michael Mardis, Project Manager

Phase II Renovation, Kampeter Health Sciences Hall

The project is substantially complete. We are pursuing some additional upgrades to the facility with remaining contingency funds. The contractor has been making repairs for reported items identified in recent weeks.

Eric Easter, Project Manager

Clifton M. Smart III Advancement Center

Wood wall panel installation continues in Traditions Hall. The Lobby 109 feature wall installation continues. Installation of the bear head light fixture continues in the Bears Den. Installation of the stone surround at the fireplace is complete. Landscaping installation is complete. Stainless steel planter installation continues at the south end of the site.

Michael Mardis, Project Manager

Renovation, Cheek Hall

The hydronic pipe and heat exchanger installation in the basement mechanical room is nearly complete. The new automatic transfer switch and associated electrical equipment will be installed this week. Wall framing and drywall on level 1 is complete, and ceiling grid installation is ongoing. MEP rough-in on level 1 is nearing completion, and floor boxes have been installed. Carpet and ceilings have been installed in classrooms and labs on level 2, and plumbing installation for the level 2 restrooms continues this week.

Adam Shuler, Project Manager

Update Elevators 24, 25 & 26, Hammons House

Elevator 25 has been taken offline. Demolition and replacement of the elevator continue. Additional disconnects will need to be added per code requirements. This elevator is anticipated to be completed in October.

Eric Easter, Project Manager

Correct Water Infiltration, Strong Hall**Eric Easter, Project Manager**

The Contractor continues work on Strong Hall. They have completed the work on the roof, fourth and third floors. They are now working on the second and ground floors. Work is anticipated to be complete by October.

Renovate Rooms 422 & 424, Carrington Hall**Tanya Garretson, Project Manager**

Data installation and painting are underway.

Exterior Renovation, Glass Hall**Shanon Mitchell, Project Manager**

Submittals are in progress for the project. Roof work and precast cleaning and caulking are anticipated to start in October. The window replacement scope of the project is anticipated to start in December, pending shipment of materials.

Install Cooling Tower & Process Piping, JVIC Building 6**Eric Easter, Project Manager**

The project kick-off meeting is scheduled to occur in early October. Discussions are occurring with the Contractor and the client regarding coordination for the project. Equipment is being procured.

Renovation for Football Locker Room, McDonald Arena**Danielle Palmer, Project Manager**

The project kick-off meeting was held on September 23. The Contractor is developing the construction schedule and finalizing site logistics. Construction and staging are anticipated to begin in mid-October. Lead abatement began this week, and containment barriers will remain in place throughout the abatement process.