



**Missouri
State**

PLANNING DESIGN
AND CONSTRUCTION

Weekly Project Updates

Planning, Design and Construction
Burgess House
736 S National Avenue
Springfield, Missouri 65897
(417) 836-5101

DesignandConstruction@Missouristate.edu
<https://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

Update for Week Ending October 2, 2026

Judith Enyeart Reynolds Complex

Michael Mardis, Project Manager

In Craig Hall, interior steel panel installation continues. The exterior ramp, stair and site work continues. In the new building, large double doors have been installed. Punch list work continues, and the audio-visual equipment installation continues in the Studio Theatre.

Clifton M. Smart III Advancement Center

Michael Mardis, Project Manager

Wood wall panel installation is nearly complete in Traditions Hall, and installation of the display case has commenced. Lobby 109 feature wall installation continues, and cabinet installation is nearly complete in the Bears Den. First and second floor reception desks have been installed, and punch list work continues. Stainless steel planter installation is nearly complete at the south end of the site.

Renovation, Cheek Hall

Adam Shuler, Project Manager

The hydronic pipe and heat exchanger installation in the basement mechanical room is complete. There will be a power outage this weekend to install an automatic transfer switch and associated electrical equipment. Wall framing and drywall on level 1 is complete, and ceiling grid installation is ongoing. Casework installation has begun on both level 1 and level 2. Carpet and ceilings have been installed in classrooms and labs on level 2. Sheetrock and wall base are being installed in level 2 restrooms this week.

Update Elevators 24, 25 & 26, Hammons House

Eric Easter, Project Manager

Elevator 25 has been taken offline. Demolition and replacement of the elevator continue. The new AHU is completed. A valve was replaced due to lack of capacity. This elevator is anticipated to be completed in late October.

Correct Water Infiltration, Strong Hall

Eric Easter, Project Manager

The Contractor continues work on Strong Hall. They will be finishing on the south side of the building this week, along with a few other touch-up areas. Then they will begin working on the north side of the building.

Renovate Rooms 422 & 424, Carrington Hall**Tanya Garretson, Project Manager**

Delivery of new ceiling tile is anticipated soon, with installation to follow thereafter. Wall repair is ongoing, and painting will continue through mid-October.

Exterior Renovation, Glass Hall**Shanon Mitchell, Project Manager**

Submittals are in progress for the project. Roof work and precast cleaning and caulking are anticipated to start in October. The window replacement scope of the project is anticipated to start in December, pending shipment of materials.

Install Cooling Tower & Process Piping, JVIC Building 6**Eric Easter, Project Manager**

The project kick-off meeting is scheduled to occur in early October. Discussions are occurring with the Contractor and the client regarding coordination for the project. Equipment is being procured.

Renovation for Football Locker Room, McDonald Arena**Danielle Palmer, Project Manager**

Construction staging and fencing will begin mid-October. A temporary ramp at the front entrance has been installed in preparation for construction inside. Lead abatement is ongoing.