



**Missouri  
State**

PLANNING DESIGN  
AND CONSTRUCTION

## Weekly Project Updates

**Planning, Design and Construction  
Burgess House  
736 S National Avenue  
Springfield, Missouri 65897  
(417) 836-5101**

[DesignandConstruction@Missouristate.edu](mailto:DesignandConstruction@Missouristate.edu)  
<https://design.missouristate.edu>

Planning, Design and Construction is pleased to share weekly project updates with the campus and community. While not a comprehensive list, the updates below reflect our more substantial campus projects. If you would like additional details or information regarding a project not listed below, please contact our office. Thank you for your interest in projects at Missouri State University.

### Update for Week Ending October 9, 2026

#### **Judith Enyeart Reynolds Complex**

**Michael Mardis, Project Manager**

In Craig Hall, interior steel panel installation continues to proceed and is near completion. The exterior ramp, stair and site work continues. In the new building, large double doors have been installed. Final punch list work continues along with the audio-visual equipment in the Studio Theatre.

#### **Clifton M. Smart III Advancement Center**

**Michael Mardis, Project Manager**

Wood wall panel installation is at the final stages of completion in Traditions Hall, and installation of the display case has commenced. Furniture has been delivered, and the lobby feature wall installation continues. First and second floor reception desks have been installed, and punch list work continues. Stainless steel planter installation is complete at the south end of the site and the new freestanding bear head has been installed on the South lawn.

#### **Renovation, Cheek Hall**

**Adam Shuler, Project Manager**

The power outage last weekend to install an automatic transfer switch and associated electrical equipment was successful. There will be a cooling shutdown this week to connect the new hydronic piping. Wall framing and drywall on level 1 are complete, and ceiling grid installation is ongoing. Carpet and ceilings have been installed in classrooms and labs on level 2. Sheetrock and wall base are being installed in level 2 restrooms this week. Casework installation is nearly complete on both level 1 and level 2.

#### **Update Elevators 24, 25 & 26, Hammons House**

**Eric Easter, Project Manager**

Elevator 25 has been taken offline. Demolition and replacement of the elevator continue. The new AHU is completed. A valve was replaced due to lack of capacity. This elevator is anticipated to be completed in late October.

#### **Correct Water Infiltration, Strong Hall**

**Eric Easter, Project Manager**

The Contractor continues work on Strong Hall. They will be finishing on the south side of the building this week, along with a few other touch-up areas. Then they will begin working on the north side of the building.

**Renovate Rooms 422 & 424, Carrington Hall****Tanya Garretson, Project Manager**

Ceiling tile installation and wall repair are ongoing. Painting will continue through mid-October.

**Exterior Renovation, Glass Hall****Shanon Mitchell, Project Manager**

Submittals are in progress for the project. Roof work and precast cleaning and caulking are anticipated to start in October. The window replacement scope of the project is anticipated to start in December, pending shipment of materials.

**Install Cooling Tower & Process Piping, JVIC Building 6****Eric Easter, Project Manager**

The project kick-off meeting is scheduled to occur in early October. Discussions are occurring with the Contractor and the client regarding coordination for the project. Equipment is being procured.

**Renovation for Football Locker Room, McDonald Arena****Danielle Palmer, Project Manager**

Construction fencing installation will begin October 15, and the Kings Street pedestrian walkway will be closed. Please reference the [closure notice](#) for additional details. Lead abatement is ongoing and will continue throughout the month.